



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 096 Const Calendar Day: 281 Date: 16-Jun-2010 Wednesday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

A. Office work:

Review plans, specifications, and ABF's submittals regarding OBG erection plan.

B. Field observation:

1. FS1W:

a. Bolting operation: none

b. Welding operation:

* Plate C and D: welder James Zhen - QC Tom Pasquallone - UT test and weld repaired in progress 90% completed.

** Plate B: welder James Zhen - QC Tom Pasquallone - backing bar removed in progress.

2. FS2W

a. Bolting operation: none

b. Welding operation:

* Plate E (I): welder Earl Clayborn - QC Bonni facio Daquinagh - UT test and weld repaired in progress.

** Plate C: back weld grinding in progress.

3. FS3W

a. Bolting operation: none

b. Welding operation:

* Plate E (O): welder Rory Hogan - QC James Cunningham - backing bar removed in progress.

4. FS4W

a. Bolting operation: none

B. Welding operation:

* Bottom plate: welder Micheal Maday - QC Bernard Docena - covered completed, weld repaired and grinding in progress.

5. CB4W

10% bolt test for stiffeners at top, bot, ext. and int. plates.

6. Qas from METS for today: Rick Bettoncourt, Jose Lilttedizano, Danny Reyes, Scott Croff.

C. Conversation and discussion

There were no significant conversations today.

D. Overtime reason

Worked two hours overtime for construction observations because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Le, Thanh **Diary #:** 096 **Date:** 16-Jun-2010 **Wednesday**

Contractor: SMITH-EMERY SF Certified Welding Ins OTH TOM PASQUALONE 0.00 0.00 0.00 0.00 <input type="checkbox"/>									
04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt SMITH-EMERY SF									
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld SMITH-EMERY SF									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: SMITH-EMERY SF									
Certified Welding Ins	OTH	WILLIAM SHERWOOD	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	APP	IAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>	
002293	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld SMITH-EMERY SF									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: SMITH-EMERY SF									
Certified Welding Ins	OTH	BERNARD DOCENA	0.00	0.00	0.00	0.00		<input type="checkbox"/>	

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Le, Thanh Diary #: 096 Date: 16-Jun-2010 Wednesday

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt
 SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	6.00	0.00	0.00	6.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld
 SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN MCCONNELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Tester	OTH	SALVADOR MERINO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	BRYCE HOWELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 096

Date: 16-Jun-2010

Wednesday

002341	GENERATOR, 7000 W MULTIQIP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

