



SAS Superstructure

Location: 04-SF-80-13.2/13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:14 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 090 Const Calendar Day: 283 Date: 18-Jun-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on splice 3 bottom weld , work on splice 4 back bar , South wing lower plates , & South side wall , & work on splice 5 North wing back bar . Crews started at 7:00 AM.

Mitch & Todd had to work on splice 3 between 3 E - 4 E bottom weld . Crews had to prepare their tools & equipment , connect the gas & power lines , heat the welding area , & calibrate the welding machine . Crews started at 7:20 AM. They were done at 7:50 AM.

After that , crews had to work on the 0.3 meter long deep & wide cut . Todd had to clean , & grind the repair location . Mitch had to fill the weld . He started at 8:00 AM. He was done at 2:00 PM.

Then , Mitch started the 1st pass for the 4.2 meters long weld from the center of the plates going South at 2:10 PM. At 5:00 PM. 2 passes were completed . Crews were done at 5:10 PM. Jim , Mike , & Jojo were on the site .

Bryce & Mike had to work on splice 4 between 4 E - 5 E lower plates . Crews had to cut the back bar & the back of the weld . They had to prepare their tools & equipment , set the plasma cutting machine , connect the air & power lines . Crews started at 7:10 AM. They were done at 7:55 AM.

Bryce started to cut the back bar at 8:00 AM. Crews were done at 5:10 PM.

Songtao & Jinquan had to work on splice 4 South wing between 4 E - 5 E lower plates weld between S 10 & S 18 . Crews had to prepare their tools & equipment , clean the previous weld , heat the welding area , & calibrate the welding machine . They started at 7:10 AM. Crews were done at 7:55 AM.

Songtao started the 1st pass for the 3.1 meters long weld at 8:00 AM. At 10:00 AM. He had completed 2 passes . At 5:00 PM. 7 passes were completed . Crews were done at 5:10 PM.

Crews had to clean , grind , & check with the QA & QC before going to the next pass . Bernie , Mike , & Jojo were on the site .

Earl & Ian had to work on splice 5 between 5 E - 6 E North wing back bar . Crews had to work on the final adjustment to be within the allowable tolerance . Crews had to weld 16 U brackets inside & outside the OBG . They started at 7:10 AM. Earl was done at 9:00 AM.

After that , crews had to drive wedges to align the plates . They were done at 10:00 PM. Crews had to wrap up their tools & equipment . They left at 10:30 AM.

In the afternoon , Bonifacio had to measure the tolerances . 3 locations need to be adjusted . Crews will work on the adjustment next Monday . Bonifacio & Mike were on the site .

Jian had to work on splice 4 between 4 E - 5 E South side wall . He started at 7:15 AM. He had to connect the gas & power lines , heat the welding area , & calibrate the welding machine . He was done at



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 090 Date: 18-Jun-2010 Friday

8:50 AM.

He started the 1st pass for the 1.2 meter long weld at 9:00 PM. At 12:00 PM. He had completed 5 passes . He was done welding the South wall at 3:15 PM.

After that , he had to mobilize his tools & equipment to work on the W line .
Jian & Songtao had to leave the heat for 3 hours after completing the weld . Jessie , Mike , & Jojo were on the site .

Jacob M. , Jacob S. , Jose , & Roberto had to work on house keeping in splice 4 & 5 . Crews had to disassemble the remaining section of the scaffold in splice 4 & in splice 5 . Crews started at 7:15 AM. They were done at 10:00 AM.

After that , crews had to pull out of the site & pile the materials on the East face of lift 6 . Crews started at 10:20 AM. They were done at 12:00 PM.

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	TODD JACKSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002082	WELDING MACHINE, MILLER 250 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	XIAO JIAN WAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0030562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2083	WELDING MACHINE, MILLER 250 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0070562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 090 Date: 18-Jun-2010 Friday

002082	WELDING MACHINE, MILLER 250 AMP		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
04-0120F4	Bid Item: 056	E-L06-ALB.056	E Line Lift 06 Align & Bolt					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERTO ZELEDON	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JACOB SPIEKMAN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
04-0120F4	Bid Item: 056	E-L06-WEL.056	E Line Lift 06 Weld					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Total	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002084	WELDING MACHINE, MILLER 250 AMP	2.00	0.00	0.00	0.00	2.00	No	<input type="checkbox"/>

