



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 123 Const Calendar Day: 287 Date: 22-Jun-2010 Tuesday
 Inspector Name: Bradd, David Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute
OBG Bolting & Welding
 Mitch & Todd had to work on splice 3 between 3 E - 4 E bottom weld . Crews had to prepare their tools , & equipment , heat the welding area , & calibrate the welding machine . Crews started at 7:10 AM. They were done at 7:45 AM.
 Mitch started the cover pass for the 4.2 meters long weld from the center of the plates going South at 7:50 AM. He was done at 9:00 AM.
 After that , crews had to work on splice 4 back bar between 4 E - 5 E . Crews had to mobilize their tools & equipment , connect the air & power lines . They were done at 8:00 AM.
 Mitch started to cut the back bar & the back of the weld using the plasma cutter at 8:55 AM. Crews were done at 5:15 PM. Jim , Mike , & Jojo were on the site .

 Songtao & Jinquan had to work on splice 4 , South wing lower plates between 4 E - 5 E . Crews had to prepare their tools & equipment , set the Bug - O track & machine , clean the back of the back bar & the edge of the plates . Crews started at 7:20 AM. They were done at 9:30 AM.
 After that , crews had to heat the welding area , calibrate the machine . Songtao started the 1st pass for the 3.5 meters long weld between S 1 & S 11 at 10:10 AM. Crews were done at 5:10 PM.
 All crews left at 5:20 PM.
 Bernie , Mike , & Jojo were on the site .

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	TODD JACKSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 123

Date: 22-Jun-2010 Tuesday

04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld

AMERICAN BRIDGE/FLUOR, A JV

