



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:34 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 093 Const Calendar Day: 287 Date: 22-Jun-2010 Tuesday

Inspector Name: Modanlou, Masoud Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 11:30 pm Break: 04:00 Over Time: 04:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary: Dispute
General Comments
Some ABF's ironworkers, surveyors hours and OT may not carried by myself, other CT inspectors may have captured these operation, location, and hours including overtime.

04-0120F4 Bid Item: 056 W-L05-OBG.056 W Line Lift 05 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Lists 18 ironworkers with 0.00 hours each.

Diary: Dispute
Work description. 056 W-L05-OBG.056
1 - Grouting the E line prestressed tendons started at 7 am this morning and ended at 2 pm, sikaGrrout 300PT were used, about 50% of the tendons are completed today.
2 - I attended staff meeting at 9:30 am
3 - Prepration work for first lift of closure concrete pour for tonight.
4 - Concrete pour for first lift of W line closure pour started at 8:30 pm and ended at 10:30 pm , a total of 10 cubic meter of concrete were used for this pour, 6 gallons of accelerator were used, 8 cylanders were taken for compression strenght tests, average slump flow was about 31inches and temperature of cocrete was 67 and 64 for first and second truck mixer respectively.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Modanlou, Masoud Diary #: 093 Date: 22-Jun-2010 Tuesday

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOHN CALZASCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOHNATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>

