



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 101 Const Calendar Day: 288 Date: 23-Jun-2010 Wednesday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 4PM  
 Precipitation Condition Cloudy

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

- A. Office work: 
  - Review plans, specifications, and ABF's submittals regarding OBG erection plan.
- B. Field observation:
  - 1. FS1W:
    - a. Bolting operation: none
    - b. Welding operation:
      - \* Plate F: welder James Zhen - QC Tom Pasquallone - back weld in progress
  - 2. FS2W
    - a. Bolting operation:
      - \* Plate C: Paul Obra crew - bolt tensioning completed.
    - b. Welding operation: none
  - 3. FS3W
    - a. Bolting operation: none
    - b. Welding operation:
      - \* Plate C: welder Rory Hogan - QC James Cunningham - equipment set up for backing removed.
      - \*\* Plate B: welder Xiao Jan Wan - QC William Shearwoods - fill weld in progress.
  - 3. 4W/5W splice:
    - a. Bolting operation:
      - \* U ribs # 13 : installed filler, bolt tension and 10% test completed.
    - b. Welding operation:
      - \* Plate A: welder Kenneth Chappell - QC Steven Mcconell - UT test / repaired in progress.
  - 4. Qas from METS for today: Rick Bettoncourt, Jose Lilttedizano, Danny Reyes, Mike Foerder.
- C. Conversation and discussion
 

There were no significant conversations today.
- D. Overtime reason
 

Worked two hours overtime for construction observation because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	TOM PASQUALONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Le, Thanh    Diary #: 101    Date: 23-Jun-2010    Wednesday

**04-0120F4    Bid Item: 056    W-L02-WEL.056    W Line Lift 02 Weld**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L03-ALB.056    W Line Lift 03 Align & Bolt**  
 SMITH-EMERY SF

--

**04-0120F4    Bid Item: 056    W-L03-ALB.056    W Line Lift 03 Align & Bolt**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES CANTANDO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L03-WEL.056    W Line Lift 03 Weld**  
 SMITH-EMERY SF

--

**04-0120F4    Bid Item: 056    W-L03-WEL.056    W Line Lift 03 Weld**  
 AMERICAN BRIDGE/FLUOR, A JV

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
002294	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
002293	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

**04-0120F4    Bid Item: 056    W-L04-ALB.056    W Line Lift 04 Align & Bolt**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Le, Thanh    Diary #: 101    Date: 23-Jun-2010    Wednesday

**04-0120F4    Bid Item: 056    W-L04-WEL.056    W Line Lift 04 Weld**  
SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> SMITH-EMERY SF								
Certified Welding Ins	OTH	BONIFACIO DAQUINAGH	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L04-WEL.056    W Line Lift 04 Weld**  
AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	XIAO JIAN WAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
002295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L05-ALB.056    W Line Lift 05 Align & Bolt**  
SMITH-EMERY SF

**04-0120F4    Bid Item: 056    W-L05-ALB.056    W Line Lift 05 Align & Bolt**  
AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L05-WEL.056    W Line Lift 05 Weld**  
SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN MCCONNELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L05-WEL.056    W Line Lift 05 Weld**  
AMERICAN BRIDGE/FLUOR, A JV

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 101

Date: 23-Jun-2010

Wednesday

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	KENNETH CHAPPELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks		
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002341	GENERATOR, 7000 W MULTIQIP					No		
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain					No		
		8.00	2.00	0.00	0.00			<input type="checkbox"/>