



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 127 Const Calendar Day: 289 Date: 24-Jun-2010 Thursday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 06:30 pm Break: Over Time: 04:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

Transported test cylinders to Sacto METS.

At 4E/5E interior "C" two ironworkers, Roberto Zeldon and Jakob Meche, removed the splice plates traversing the lower third of the joint. At the same time Sangtao Huang and Songtao Huang finished grinding the completed weld at the top half of this same 4E/5E "C" joint.

At 3E/4E exterior "D" Bryce Howell and Mike Maday demobilized the welding machine. This joint still needs grinding.

At 4E/5E exterior Mitch Sittinger and Todd Jackson completed the machine welding. The remaining 6" at each end of the joint still need to be welded. Jim Cunningham witnessed this work.

At 15:30 all the ironworkers went home except for Mitch Sittinger and Todd Jackson, who stayed to mask and shield the exterior joint at 3E/4E. Songtao Huang and Sangtao Huang also stayed to continue grinding at 4E/5E interior "C".

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MITCHELL SITTINGER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZELE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	8.00	4.00	0.00	12.00		<input type="checkbox"/>