



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:12 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 096 Const Calendar Day: 290 Date: 25-Jun-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 29-Jun-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the tower crane , & work on the stair case for the South elevator . Crews started at 7:00 AM.

Darryl , Roberto , Jacob M , Jacob S had to work on the stair case on the South face of the temporary tower . Crews had to bring materials to the site , work on the lay out . They were done at 8:30 AM. Crews started to assemble the staircase at 9:45 AM. They were done at 12:00 PM.

In the afternoon , crews had to help the other crews on the work on the bike lane cantilever beams rigging , & work on the tower crane cable & pulley . Crews were done at 5:10 PM. Crews left at 5:20 PM.

Carlos , Jose , Ryan , Tony , Joshua , & Hayes had to work on the tower crane . Crews had to work on the tower boom , erections & connections .

The boom was delivered to the site at 7:30 AM. Jose , & Hayes had to connect the boom to the crane . The boom was in the air at 8:50 AM. It was on the top of the tower at 9:20 AM.

Carlos , Joshua , & Ryan had to set in place the boom & drive 2 pins , connect the suspending cables & bars . Crews were done at 10:50 AM. The crane was released at 11:00 AM.

After that , crews had to connect the main cables from the top of the tower crane all the way to the ground , hook the ball , & the pulley . Crews started at 1:00 PM. They were done at 5:10 PM. All crews left at 5:20 PM.

Jose , Pedro , & Rick came to the site at 12:40 PM. Crews had to work on CCO 36 - S1 on the top of the footing box . They had to cut the plastic bolts , clean around the funors , clean the pipes , & prepare to grout . Crews had to prepare their tools & equipment , reroute the power lines , hook the vacuum . They were done at 1:30 PM.

Jose had to clean the pipes . Rick had to clean the top of the concrete around the working area . Pedro had to cut he bolts . Crews started at 1:35 PM. They were done at 5:10 PM. Crews had to wrap up their tools & equipment . They left at 5:20 PM.

For CCO # 36 - S 1 for all crews 3 Hours regular & 2 hours over time .

ABF surveyors came to the site at 8:00 AM. They had to work on the top of the footing box . They had to lay out for the shims . They were done at 1:30 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 096 Date: 25-Jun-2010 Friday

Semi-Skilled Laborer	JNM	CARLOS GARCIA	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE ROMO	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Unskilled Laborer	JNM	RIGOBERTO CAMPOS	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB SPIEKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
000008	GENERATOR, 20-24KW DSL						No	
			3.00	2.00	0.00	0.00		<input type="checkbox"/>

