



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 001 Const Calendar Day: 291 Date: 26-Jun-2010 Saturday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:30 am 03:30 pm Break: Over Time: 08:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 26-Jul-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

CCO-036 Bid Item: 001 T-GBP-053.036 Tower Anchorage Base Plate - Erect

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	RIGOBERTO CAMPOS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE ROMO	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Diary:

General Comments 001 T-GBP-053.036

ABF crews, three laborers and a field engineer, work from 07.00 to 15.30.

ABF cleaned the Pier T1 area to remove foreign materials from concrete surface.

ABF prepared for grouting 60 Mpa high strength non-shrink grout between the 100mm thick base plates and the Pier T1 footing.

ABF completed grouting 12 rings around the 150mm dowels and 40 rings around the 75mm anchors in the south shaft area.

Dispute