



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:37 PM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 130 Const Calendar Day: 295 Date: 30-Jun-2010 Wednesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 05:30 pm Break: Over Time: 03:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day  If no, explain:

### Diary:

Dispute

#### General Comments

4E/5E

Songtao Huang and Sangtao Huang removed the induction heating blanket from the exterior "E" surface. They then moved inside the box and set up their welding machine at 4E/5E "E"

At 10:30 I checked the shear plate bolts at L6W. See the separate diary for this date.

In the afternoon Songtao and Sangtao began welding at 4E/5E "E".

One Ironworker worked 10 hours grinding the weld at 4E/5E "D".

3E/4E

JC Cayabya, Smith Emory QC, conducted UT off and on all day at 3E/4E "E".

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SONGTAO HUANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>

