



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 108 Const Calendar Day: 296 Date: 01-Jul-2010 Thursday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 09-Mar-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

A. Office work:

1. Review plans, specifications, and ABF's submittals regarding OBG erection plan.
2. Safety meeting from 8:00 AM to 9:30 AM

B. Field observation:

1. Splice 1W/2W:

- a. Bolting operation: none
- b. Welding operation:
 * Plate D: welder Rory Hogan - QC James Cunningham - set up equipment for back weld in progress.

2. Splice 2W/3W

- a. Bolting operation: none
- b. Welding operation:
 * Plate D: welder Micheal Maday - QC James Cunningham - backing bar removed in progress.
 ** Plate F: welder James Zhen - QC Tom Pasquallone - backing removed in progress.

3. Splice 3W/4W

- a. Bolting operation: none
- b. Welding operation:
 * Plate C: welder Rory Hogan - QC James Cunningham - back weld completed, grinding in progress.

4. Splice 4W/5W

- a. Bolting operation: none
- b. Welding operation:
 * Plate E: welder Mitch Stinger - QC James Cunningham - fit up in progress.
 ** Plate B: welder Xiao Jian Wan - QC Bonifacio Daquinagh - fill weld in progress.

5. Splice 5W/6W

a. Bolting operation: Lift 6W has been jacked into position, and seismic bolting was installed to secure the OBG box girder by the end of the day.

b. Welding operation: none

4. Qas from METS for today: Rick Bettencourt, Bert Madison, Jojo Lizzardo, Danny Reyes.

C. Conversation and discussion

There were no significant conversations today.

D. Overtime reason

Worked four hours overtime for construction observation because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

Labor

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 108

Date: 01-Jul-2010

Thursday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	TOM PASQUALONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4	Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 056	W-L03-ALB.056	W Line Lift 03 Align & Bolt					
SMITH-EMERY SF								
04-0120F4	Bid Item: 056	W-L03-ALB.056	W Line Lift 03 Align & Bolt					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES CANTANDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4	Bid Item: 056	W-L03-WEL.056	W Line Lift 03 Weld					
SMITH-EMERY SF								
04-0120F4	Bid Item: 056	W-L03-WEL.056	W Line Lift 03 Weld					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL MADAY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002294	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
002293	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
04-0120F4	Bid Item: 056	W-L04-ALB.056	W Line Lift 04 Align & Bolt					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Le, Thanh **Diary #:** 108 **Date:** 01-Jul-2010 **Thursday**

Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 056	W-L04-WEL.056	W Line Lift 04 Weld					
SMITH-EMERY SF								

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BONIFACIO DAQUINAGH	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 056	W-L04-WEL.056	W Line Lift 04 Weld					
AMERICAN BRIDGE/FLUOR, A JV								

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4	Bid Item: 056	W-L05-ALB.056	W Line Lift 05 Align & Bolt					
SMITH-EMERY SF								

04-0120F4	Bid Item: 056	W-L05-ALB.056	W Line Lift 05 Align & Bolt					
AMERICAN BRIDGE/FLUOR, A JV								

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 056	W-L05-WEL.056	W Line Lift 05 Weld					
SMITH-EMERY SF								

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN MCCONNELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 108

Date: 01-Jul-2010

Thursday

04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	KENNETH CHAPPELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002341	GENERATOR, 7000 W MULTIQUIP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L06-ALB.056 W Line Lift 06 Align & Bolt

SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L06-ALB.056 W Line Lift 06 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZELE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	4.00	0.00	12.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L06-WEL.056 W Line Lift 06 Weld

SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L06-WEL.056 W Line Lift 06 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L06-CWT.056 W Line Lift 06 Counter Weight Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 108

Date: 01-Jul-2010

Thursday
