



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:21 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 116 Const Calendar Day: 303 Date: 08-Jul-2010 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 04:00 pm Break: 00:30 Over Time: 00:30

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 11-Nov-13 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

General Comments

See Thanh Le's diary for details on the W-Line and David Bradd's for the E-Line

- 0630hrs field visit to walk through the job site
 - Thanh met with the QC inspector from Smith Emery to measure the offsets of the U -ribs at 5W/6W . Many are greater than 4mm. A Big Splice will have to be used at these locations. Daniel Hester from ABF said that they do not have them on site. They are to be ordered and used at these locations.
 - Submittal 1637 review and discussions.
 - Phone calls throughout the day covering the bolting and welding operations in the field .
- Accrued .5 hours of overtime covering the Contractor's hours.

