



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 163 Const Calendar Day: 310 Date: 15-Jul-2010 Thursday

Inspector Name: He, Philip Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

04-0120F4 Bid Item: 056 W-L06-OBG.056 W Line Lift 06 OBG Erect structural steel (bridge box girder)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERTO HERNENDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	DAVID MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Work description. 056 W-L06-OBG.056

Reviewing submittal 1638R0 and helping Tai-lin drafting response letter from the Department and preparing the attached document for Reba.

ABF-SUB-001503R40, Submittal 1503R41, 42 and 43, draft the responded letters.

Darryl Webb's crew of 4 workers are building scaffolding at the side of the temp. tower on "E" line OBG, L6W.

Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 163

Date: 15-Jul-2010

Thursday

The contractor prestressing the strands on W line W2 cap beam.

Carlos Valverde's crew, 5 ironworkers working on the installation of tier 2 Tower Gantry system.

Enrich's crew of 4 ironworkers working on the assembling the bikepath on top of E line OBG Lfits.

Safety meeting from 8:00am to 9:00am, tower access safety.

Attachment



Prestressing the strands



Scaffolding



Lifting Tier 2 of Gantry System.



Prestressing the strands



Prestressing the strands



Bike path assembling.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 163

Date: 15-Jul-2010

Thursday



Lifting Tier 2 of Gantry System.



Prestressing the strands