



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:30 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 114 Const Calendar Day: 314 Date: 19-Jul-2010 Monday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day If no, explain:

04-0120F4	Bid Item: 034	X-W2C-GTT.034	E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-CON.038	E Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-CON.038	W Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-FPC.038	W Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	X-E2C-ESF.038	E-W Line Cross Over E2 Cap Erect Shoring & Falsework
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Mathur, Lalit Diary #: 114 Date: 19-Jul-2010 Monday

04-0120F4	Bid Item: 056	W-L02-OBG.056	W Line Lift 02 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L03-OBG.056	W Line Lift 03 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L04-OBG.056	W Line Lift 04 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L05-OBG.056	W Line Lift 05 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L06-OBG.056	W Line Lift 06 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

Diary:

Dispute

General Comments **056** W-L06-OBG.056

Description of Work by ABF and its Sub-contractors.

W2 Activities

W2 Foundation Well Cover Slabs (Item 38):

- ABF/CONC continue preparing the formwork for the precast slabs for the Foundation Wells for the North Piers and South Piers.
- CONCO had a crew of 3 people as follows:
 - oGary PeneCarpenter
 - oSalvador GldonaCarpenter
 - oJasmin GornjacCarpenter
- oCONCO has finished the formwork in general. The east half of the formwork is for two large East and West pieces of slabs. The west half of the formwork is for 6 small portions.
- oCONCO is now installing the embed plates, ladder openings, sleeves for the # 32 rebars etc.

PT Blockout Pour Activities (Item 48):

- Today, Regional Steel continues with a crew of 2 people to install rebars for the cover slabs. The crew members are:
 - David GarciaIron Worker
 - Martin BattresIron worker

Installation and Stressing of PT Strands at W-Line Closure Pour (Item 34):

- SDI started grouting of the W-Line Tendons.
- SDI has all the equipment etc. for grouting.
- SDI is using its own forklift and scissors lift.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Mathur, Lalit **Diary #:** 114 **Date:** 19-Jul-2010 **Monday**

·SDI also continues to install the grout tubes on other tendons.

·Pier 7 Activities (Item 56)

·ABF was performing miscellaneous activities at Pier 7 for tower erection frame.

·The Shear Leg Crane was at Pier 7 and was not used today.

·Lifting Frame is at Pier 7.

·ABF is working on Tower Lift 1.

·ABG has attached a lifting frame at the bottom of the 1st tower to be lifted.

·ABF moved the remaining 3 towers to west end of Pier 7 to attach the lifting frame to the bottom.

Activities at Site (Item 56):

·OBG Installation: Lift 6-W Activities

·ABF did not work on this today.

·OBG Installation: Miscellaneous Welding and Bolting Activities Lifts 1-W to 6-W & Lifts 1E to 6-E

·ABF continues welding, welding repairs and bolting operations all over.

·The perimeter welding continues all over including repairs.

·The E-Line welding platforms are between Lifts 4E & 5E and between Lifts 5E and 6 E for performing the perimeter welding. Welding repair work continues for all the Lifts of OBG.

·The W-Line welding platforms are between Lifts 3W & 4W and between Lifts 4W and 5W for performing the perimeter welding. ABF installed the backup bar between Lifts 5W and 6W. The repair work continues for all the Lifts of OBG.

·ABF continued the bolting operation between Lift 6W and the cross beam CB-5 at the top flange. At end of the day, most of the bolts were in as well as some pins. ABF was bolting on the sides and the bottom.

ABF has a bolting platform at the north end of CB-5.

·Bolting operation also continues inside the OBG.

·The Lifting Frame

·The Lifting Frame was not used today and is at Pier 7.

·Shear Leg Crane Activities:

·The Shear Leg Crane was not used today and is at Per 7.

·Miscellaneous Activities

·ABF continues erecting the Gantry Beams for the Tower on the temporary frame.

·This Gantry will be used to lift the Lift 1 of the Tower T1.

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L08-OBG.056 W Line Lift 08 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Mathur, Lalit **Diary #:** 114 **Date:** 19-Jul-2010 **Monday**

04-0120F4	Bid Item: 056	X-L03-CBM.056	E-W Line Cross Over Lift 03 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L03-OBG.056	E Line Lift 03 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L04-CBM.056	E-W Line Cross Over Lift 04 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L05-CBM.056	E-W Line Cross Over Lift 05 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L06-CB1.056	E-W Line Cross Over Lift 06 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L07-CB1.056	E-W Line Cross Over Lift 07 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L04-OBG.056	E Line Lift 04 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L05-OBG.056	E Line Lift 05 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L06-OBG.056	E Line Lift 06 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L08-OBG.056	E Line Lift 08 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Mathur, Lalit Diary #: 114 Date: 19-Jul-2010 Monday

04-0120F4	Bid Item: 060	E-W2C-WDS.060	E Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	X-W2C-JKS.060	E-W Line Cross Over W2 Cap Jacking Saddle
AMERICAN BRIDGE/FLUOR, A JV			