



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 170 Const Calendar Day: 317 Date: 22-Jul-2010 Thursday

Inspector Name: He, Philip Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

04-0120F4 Bid Item: 056 W-L06-OBG.056 W Line Lift 06 OBG Erect structural steel (bridge box girder)  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERTO HERNENDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	DAVID MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

**Work description.** 056 W-L06-OBG.056

1. Continue on the Form works for the tower cover slabs, conco comp. Work on this with 3 carpentors, Gars Pen, Sashin Goniapac, Salador Aldana.
2. Continue on Rebar works, 2 workers from CMC Reginal Steel, Martin Batres, David Garcia.
3. Installing bike path brackets, by Enrich Roble's crew. Total 15 have been installed, pinned to OBGs.
4. Carlos Valverde's crew working on the temp tower works.

Dispute

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 170

Date: 22-Jul-2010

Thursday

5. Working on submittal 1673, 1638.

6. Working on RFI 2182 R0, meeting with Nick King and Shing Owyang from PB, latter with Tai-lin Liu and Gary J. Lai.

### Attachment



Form works and Rebar works for the cover slab for W2 towers



Regrading the road for heavy crane to lift hinge pipe beam



Strand Jacks for the tower, from granty system Tier 3



Temp. tower works



Erected Bike path brackets, total 15 by now



Regrading the road for heavy crane to lift hinge pipe beam

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 170

Date: 22-Jul-2010

Thursday

---



Forming works for the cover slab for the tower, Conco comp.