



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:08 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 117 Const Calendar Day: 318 Date: 23-Jul-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 04-Aug-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:45 AM. Crews had to work on the top of the footing box preparations for the tower erection . Crews started at 7:00 AM.

Rick , Carlos G. Jose , & Carlos M. had to work on the grout hoses . Crews had to drill the side form & run the 38 millimeter hoses reroute them according to the plans . Crews started at 7:05 AM. They were done at 9:15 AM.

After that , crews had to work on CCO 36 - S 1 crews had to cut the ring , chip the grout , cut the neoprene sleeves , tie them with tie wire , & clean the area . Crews started at 9:15 AM. They were done at 10:30 AM. For CCO 36 - S 1 - 1 regular hour for all 4 employees .

Then , crews had to work on the 0.15 meter air hoses . Crews had to place the caps , secure them with 2 clamps , install the air intake , & set the hoses in place . Crews were done at 1:00 PM.

David , Edward , Jaime , & Richard had to work on the barge preparing to lift the shear plates . Carlos , Joshua , Hayes , Tony , & Ryan had to work on the gantry . Crews had to drive the gantry East above the barge , & lower the cables to hook the shear plate . Crews started at 7:15 AM. They were done at 10:00 AM.

After that , Carlos , & Joshua jointed David & his crews on the preparations to pick up the East shear plate . Crews started at 10:40 AM. They were done at 11:20 AM.

The East side shear plate was delivered to the site at 12:00 PM. & was on the barge until 2:30 PM. Then , crews had to hook the East shear plate to the crane & to the gantry . They were done at 2:40 PM. Tony , Steve , & Ryan had to work on the top to operate the gantry .

Tony started to pick up the East shear plate at 2:50 PM. The barge crane was released at 4:00 PM. & the plate was 3 meters above the barge at 5:10 PM. Crews had to tie the shear plate to the temporary tower . They were done at 5:20 PM. Crews left at 5:30 PM. .

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 117 **Date:** 23-Jul-2010 **Friday**

Operator	OTH	THEODORE ROHR	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Operator	JNM	STEVE ELKIN	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00	<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
001426	Marine, Barge, Crane Barge 1					No	<input type="checkbox"/>
		6.00	0.00	0.00	0.00		
002154	Equipment, Crane, 60 Ton					No	<input type="checkbox"/>
		6.00	0.00	0.00	0.00		