



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:09 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 171 Const Calendar Day: 318

Date: 23-Jul-2010 Friday

Inspector Name: He, Philip

Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date:

11-Apr-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day If no, explain:

04-0120F4 Bid Item: 056 W-L06-OBG.056 W Line Lift 06 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERTO HERNENDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	DAVID MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

Work description. 056 W-L06-OBG.056

- 3 carpenters from Conco are working on the form works of the W2 tower cover slabs.
- 1 iron worker is working on the rebar works of the cover slab. Martin Batres. This is almost down.
- Iron workers from Darryl Webb's crew of 5 working on the bolting of the bike path brackets to the OBG, also Enrich Robles's crew of 4 people also work on this operation. Total 15 brackets have been installed.
- Continue to re-grating the roadway surface below W2 tower.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 171

Date: 23-Jul-2010

Friday

5. Working on RFI2182R0, meeting with Tai-Lin Liu and called Gary J Lai about this issue and draft the response, ready to send it out.

Attachment



Bolting on the Bike Path Bracket, Connecting to OBGs



Iron worker work on the Rebar



Re-grading the roadway



Bolting on the Bike Path Bracket, Connecting to OBGs



Working on the form works



Working on the form works

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name He, Philip

Diary #: 171

Date: 23-Jul-2010

Friday



Bolting on the Bike Path Bracket, Connecting to OBGs



Iron worker work on the Rebar



Bolting on the Bike Path Bracket, Connecting to OBGs