



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 005 Const Calendar Day: 321 Date: 26-Jul-2010 Monday  
 Inspector Name: Mofor, Sebastian Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00  
 Federal ID:  
 Location:  
 Reviewer: Jefferson, Paul Approved Date: 07-Jul-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70  
 Precipitation Condition clear

Working Day  If no, explain:

**Diary:** Dispute  
**Bike Path**   
 Contractor continued to install high strength fasteners on bike path beams. I tested bolts on beams at panel points 11 and 13, it was okay.

04-0120F4 Bid Item: 086 0-000-000.086 BIKEPATH RAILING  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERTO HERNENDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0010583		0.00	0.00	0.00	0.00	No		<input type="checkbox"/>