



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 103

Date: 27-Jul-2010

Tuesday



MEP plate where the majority of the Nelson studs were too long and then cut to facilitate placement into the forms.



Conco laborers placing conventional concrete into the precast slab forms.



There were a total of 8 "U" bolts missing prior to concrete placement. ABF/Conco plans to drill and bond prior to placing the cover slab fence.



Completed concrete placement of the E-Line cover slabs on top of the retaining walls near the W2E columns.