



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 001 Const Calendar Day: 326 Date: 31-Jul-2010 Saturday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 10:00 AM 03:00 pm Break: 00:00 Over Time: 05:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 18-Aug-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Overcast

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

Shift started at 5.00 AM. See Michele Chui's Diary for work progress from 5.00 AM. Started working at 10.00 AM. ABF crews erecting west Shaft. At 10 AM west shaft is about 70 degree inclined from the ground. At 10:20 AM they pumped water from the barge. At 10:30 AM the shaft was vertical. At 10:30 AM crew started securing the sliding plate and removing the high strength rods. To accelerate the process, the crew burned off some of the high strength rods. They burned the rods from inside the shaft. There was a plate between and the burned rod and tower shaft. At 12:20 PM all high strength rods were removed and the shaft started moving vertically upward. The barge left at 12:45 PM. Rick Morrow called me at 1:00 PM. Updated him about the operation. At 2:00 PM Doug Wright showed up. Rick called me again about 2:15 PM. He told me he is on his way to the job site. Called mark at about 2:20 PM to Update. Rick Morrow showed up at the job site at 3:00 PM. I left the job site at 3:00 PM.

04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ANTHONY COSTA	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	0.00	5.00	0.00	5.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002154	Equipment, Crane, 60 Ton	0.00	5.00	0.00	0.00	No		<input type="checkbox"/>
001426	Marine, Barge, Crane Barge 1	0.00	5.00	0.00	0.00	No		<input type="checkbox"/>
000831	PUMPS, WATER HOSE	0.00	5.00	0.00	0.00	No		<input type="checkbox"/>
000832	PUMPS, WATER HOSE	0.00	5.00	0.00	0.00	No		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Awal, Mohammad Diary #: 001 Date: 31-Jul-2010 Saturday

002290	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS					No	
		0.00	5.00	0.00	0.00		<input type="checkbox"/>
002291	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS					No	
		0.00	5.00	0.00	0.00		<input type="checkbox"/>