



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 127 Const Calendar Day: 331 Date: 05-Aug-2010 Thursday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day If no, explain:

04-0120F4	Bid Item: 034	X-W2C-GTT.034	E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-CON.038	E Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-FPC.038	E Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-CON.038	W Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-FPC.038	W Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	X-E2C-ESF.038	E-W Line Cross Over E2 Cap Erect Shoring & Falsework
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 049	0-000-000.049	BAR REINFORCING STEEL (BRIDGE)(EPOXY COATED)
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 127

Date: 05-Aug-2010 Thursday

Diary:

Dispute

General Comments 049 0-000-000.049

Description of Work by ABF and its Sub-contractors.

W2 Activities

CCO 151 Activities: Ringer Crane Mobilisation and Demobilisation for Hinge K

- ABF continues to assemble one of the ringer cranes (red color).
- Today ABF completed the erection of large boom.
- Following people worked:
 - 1Aaron KentF/M
 - 2Bill AlgerOperator
 - 3John GreenOperator
 - 4Chris RaynesOperator
 - 5Gene PrattOperator
 - 6Matt HoltI/W
 - 7Pablo RamirezI/W
 - 8Scott RossOperator
- The operation was supported LR 1300 crane, forklift and other equipment.

W2 Foundation Well Cover Slabs (Item 38):

oToday ABF started to remove the slabs from the form work.

oIt spent all morning removing 3 slabs.

oIn the afternoon it installed the slabs on the north sides of the E-Line foundation Well. The slabs were installed in the order of E-3 (extreme north with the Man Hole opening), E-4 (north-west corner) and E-2 (north-east corner).

oLater in the afternoon, ABF relocated the crane to remove the Slab E-1 from the forms. This slab has openings for the cable trays. ABF tried to separate the slab from the forms unsuccessfully.

oBy end of the day around 4:45 PM, ABF Jerry Kent relocated the Grove Boom Crane few times to get the desired position of the slab and the crane. The slab to be shaken vertically, left and right, front and back several times to get loose. It was tried to be lifted on north edge and then after few shake, it was lifted and set on ground.

oThe CONCO people has a crew of 3 today as follows to assist in removing the form work:

- §Gary PeneCarpenter
- §Salvador GldonaCarpenter
- §Jasmin GornjacCarpenter

PT Blockout Pour Activities (Item 38):

There was no activity for this today.

PT Blockout Pour Rebar Activities (Item 48):

·There was no activity here today.

·Pier 7 Activities

- ABF was performing miscellaneous activities at Pier 7 for tower erection frame.
- The Shear Leg Crane was at Pier 7.
- Lifting Frame is at Pier 7 and was attached to Shear Leg Crane.
- The 4th shaft of Tower Lift 1 was moved to job site this morning.

Activities at Site (Item 56):

- OBG Installation: Lift 6-W Activities
- ABF did not work on this today.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 127

Date: 05-Aug-2010 **Thursday**

- OBG Installation: Miscellaneous Welding and Bolting Activities Lifts 1-W to 6-W & Lifts 1E to 6-E
- ABF continues with welding and bolting activities all over.

- The Lifting Frame
- The Lifting Frame was attached to Shear Leg Crane.

- Shear Leg Crane Activities:
- The Shear Leg Crane was used for Tower shaft today.

- Miscellaneous Activities
- Prepared Progress Report for W2 and OBG construction activities at site.
- Philip is on vacation this week.

04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4	Bid Item: 056	W-L02-OBG.056	W Line Lift 02 OBG Erect structural steel (bridge box girder)
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4	Bid Item: 056	W-L03-OBG.056	W Line Lift 03 OBG Erect structural steel (bridge box girder)
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4	Bid Item: 056	W-L04-OBG.056	W Line Lift 04 OBG Erect structural steel (bridge box girder)
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4	Bid Item: 056	W-L05-OBG.056	W Line Lift 05 OBG Erect structural steel (bridge box girder)
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4	Bid Item: 056	W-L06-OBG.056	W Line Lift 06 OBG Erect structural steel (bridge box girder)
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4	Bid Item: 056	E-L02-OBG.056	E Line Lift 02 OBG Erect structural steel
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 127

Date: 05-Aug-2010 Thursday

04-0120F4 Bid Item: 056 W-L08-OBG.056 W Line Lift 08 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L06-CB1.056 E-W Line Cross Over Lift 06 Cross Beam 1

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L07-CB1.056 E-W Line Cross Over Lift 07 Cross Beam 1

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-OBG.056 E Line Lift 04 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-OBG.056 E Line Lift 05 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 127

Date: 05-Aug-2010 Thursday

04-0120F4	Bid Item: 056	E-L06-OBG.056	E Line Lift 06 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L08-OBG.056	E Line Lift 08 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	E-W2C-WDS.060	E Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	X-W2C-JKS.060	E-W Line Cross Over W2 Cap Jacking Saddle
AMERICAN BRIDGE/FLUOR, A JV			