



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:15 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 129 Const Calendar Day: 335 Date: 09-Aug-2010 Monday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day If no, explain:

04-0120F4	Bid Item: 034	X-W2C-GTT.034	E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-CON.038	E Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-FPC.038	E Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-CON.038	W Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-FPC.038	W Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	X-E2C-ESF.038	E-W Line Cross Over E2 Cap Erect Shoring & Falsework
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 049	0-000-000.049	BAR REINFORCING STEEL (BRIDGE)(EPOXY COATED)
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 129

Date: 09-Aug-2010 Monday

Diary:

Dispute

General Comments 049 0-000-000.049

Description of Work by ABF and its Sub-contractors.

W2 Activities

The W2 Generator Repair Activities:

- The original generator of W2 from the south west corner of the site was removed Monday to assist for ringer Crane Assembly.
- However it stopped working as of Today.
- A repair crew of technician was working on it all day.

CCO 151 Activities: Ringer Crane Mobilisation and Demobilisation for Hinge K

- ABF continues to assemble one of the ringer cranes (red color).
- Last week ABF completed the erection of large boom.
- ABF had started on the erection of 2nd boom of the crane on Friday continues today.
- Following people worked:
 - 1 Aaron Kent F/M
 - 2 Bill Alger Operator
 - 3 Casey Lux I/W
 - 4 Devan Murphy I/W
 - 6 Gene Pratt Operator
 - 8 Matt Holt I/W
 - 9 Pablo Ramirez I/W
 - 10 John Green Operator
 - 11 Scott Ross Operator part time, assisting regular work for slab etc.
- The operation was supported LR 1300 crane, forklift, mechanic's truck and other equipment.

W2 Foundation Well Cover Slabs (Item 38):

- The ABF/CONCO started to work on preparation of form work for W-Line cover slabs.
- The CONCO people has a crew of 3 today as follows to assist in removing the form work:
 - § Gary Pene Carpenter
 - § Salvador Gldona Carpenter
 - § Jasmin Gornjac Carpenter

PT Blockout Pour Activities (Item 38):

- There was no activity for this today.
- David Bradd took the cylinders from the bath tub to Sacramento Testing Lab.

Erect Deviation Saddle Grout Mock up Activities (Item 60):

- ABF was preparing the forms for the mockup.
- ABF completed the assembly of a long beam for the forms.
- Following people worked on it:
 - o Aaron Kent
 - o Johny Calzascia

PT Blockout Pour Rebar Activities (Item 48):

- There was no activity here today.

·Pier 7 Activities

- ABF was performing miscellaneous activities at Pier 7 for tower erection frame.
- The Shear Leg Crane was at Pier 7.
- Lifting Frame is at Pier 7.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 129

Date: 09-Aug-2010 **Monday**

Activities at Site (Item 56):

- OBG Installation: Lift 6-W Activities
- ABF did not work on this today.

- OBG Installation: Miscellaneous Welding and Bolting Activities Lifts 1-W to 6-W & Lifts 1E to 6-E
- ABF continues with welding and bolting activities all over.

- The Lifting Frame
- The Lifting Frame was at Pier 7.

- Shear Leg Crane Activities:
- The Shear Leg Crane was not used today.

- Miscellaneous Activities
- Attended ABF's Safety Meeting at Pier 7.
- One of the ABF's employee Bob of survey crew and I brought up the issue of fire on the crane on Friday. ABF responded that it is being investigated.
- Philip is on vacation this week.

04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L02-OBG.056	W Line Lift 02 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L03-OBG.056	W Line Lift 03 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L04-OBG.056	W Line Lift 04 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L05-OBG.056	W Line Lift 05 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L06-OBG.056	W Line Lift 06 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 129

Date: 09-Aug-2010 Monday

04-0120F4	Bid Item: 056	E-L02-OBG.056	E Line Lift 02 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L08-OBG.056	W Line Lift 08 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L02-CBM.056	E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L03-CBM.056	E-W Line Cross Over Lift 03 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L03-OBG.056	E Line Lift 03 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L04-CBM.056	E-W Line Cross Over Lift 04 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L05-CBM.056	E-W Line Cross Over Lift 05 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L06-CB1.056	E-W Line Cross Over Lift 06 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L07-CB1.056	E-W Line Cross Over Lift 07 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Mathur, Lalit Diary #: 129 Date: 09-Aug-2010 Monday

04-0120F4	Bid Item: 056	E-L04-OBG.056	E Line Lift 04 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L05-OBG.056	E Line Lift 05 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L06-OBG.056	E Line Lift 06 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L08-OBG.056	E Line Lift 08 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 060	E-W2C-WDS.060	E Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 060	W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 060	X-W2C-JKS.060	E-W Line Cross Over W2 Cap Jacking Saddle
AMERICAN BRIDGE/FLUOR, A JV			