



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 130 Const Calendar Day: 336 Date: 10-Aug-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 18-Aug-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the gantry , work on the East tower shaft . Crews started at 7:00 AM.

Tony , Steve & Barry had to work on the gantry . Crews had to prepare the gantry to be disassembled . & pulled out of the site . They had to disconnect the power lines , hydraulic hoses , remove accessories parts , jacks , Crews started at 7:10 AM. They were done at 5:10 PM.

Carlos , & Joshua had to work on the picking assembly (Spindle) . Crews had to cut the remaining strands , remove the 2 pins & pull the pivot arms out of the site & store on the W line , hook the spindle shaft , lower & set it on the barge , lower the spreader beam , & remove the I beam supports , Crews started at 7:10 AM. They were done at 12:00 PM.

After that , Carlos & Jacob had to work on the W line . They had to prepare the spreader beam to pick up the shear plates , seats & spacer blocks for the gantry , gantry frame & accessories . Crews were done at 5:10 PM.

Jacob , & Kevin had to work on the top of the footing box . Crews had to work on house keeping , connect the hydraulic hoses between the East , North shaft jacks & the pump . Crews started at 7:15 AM.

In addition to that , crews had to work on the barge rigging . They had to store the spindle & it's accessories on the barge . Crews were done at 12:00 PM.

In the afternoon , Kevin & Joshua had to place the bearing plates , washers , & nuts for the East tower shaft . Crews were done at 2:00 PM.

Then , crews had to work on house keeping & prepare for the shear plates to be lifted & set in place , raise the hydraulic jacks & place shim plates under the jacks on the East tower shaft . Crews were done at 5:00PM.

All crews had to wrap their tools & equipment . Crews left at 5:20 PM. Barry left at 3:20 PM.

ABF surveyors came to the site at 8:00 AM. Crews had to survey the top of the South tower shaft , & survey for the shear plates on the top of the footing box . Crews were done at 3:00 PM.

8 shear plates were delivered to the site at 1:00 PM. Earl & Ian came to the barge at 2:00 PM. They had to weld lift lugs on the shear plates . Crews had to prepare their tools & equipment , grind the surface of the lugs , & base plates to remove the primer coat , heat the welding area . Crews started at 2:30 PM. They were done at 3:45 PM.

Earl started to weld the 1st lift lug at 3:50 PM. Crews were done at 4:50 PM. They left the barge at 5:00 PM. Crews completed 2 lift lugs . Smith Emery QC Tony was on the barge with Earl & Ian during the welding operation .



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 130 **Date:** 10-Aug-2010 **Tuesday**

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TSE.053 Tower Lift 01 Tower SE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	APP	MICHAEL BONNICI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Surveyor	OTH	LEFTERIS DENNIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-TSW.053 Tower Lift 01 Tower SW Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	2.00	2.00	0.00	4.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002201	WELDING EQUIPMENT	2.00	2.00	0.00	0.00	No		<input type="checkbox"/>