



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:42 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 140 Const Calendar Day: 336 Date: 10-Aug-2010 Tuesday

Inspector Name: Travis, Mike Title: Consultant

Inspection Type:

Shift Hours: 06:00 am 03:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Lai, Gary Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

MEP Charts - ZPMC Fabrication

[checkbox]

Ongoing work to maintain an updated data base for the MEP items associated with the Shop Drawings:

- 1) Maintaining the MEP penetration tracking charts for the OBG and Tower Structure.
2) Maintaining the MEP attachments tracking charts for the OBG and Tower Structure to be installed during fabrication.
3) Reviewing incoming updated submittals and coordinating with PB (Parsons - Electrical Designers). Provide ongoing updates to the tracking charts.

NOTE: I performed an OBG Lift # 14 final review to determine status of penetrations in shop drawings. Finished the review and developing a package to send to Gina Rizzardo (China) for reference. I discussed with Abdi (PB) to determine if any ongoing reviews are still pending.

MEP Meeting

[checkbox]

MEP Status Meeting was held with the contractor to discuss the status of the RFI's, CCO's, and other issues that are in the agenda for this month. The following issues were covered:

- 1) RFI's being processed this month.
2) CCO's that are being processed and their status.
3) Material being delivered and installed this month on the job site.
4) Submittals that are being submitted or being returned this month.
5) Material Inspection reporting procedures and policies review. Bill O'Sullivan suggests delaying this discussion to a later date.
6) Discussion on HSB for electrical attachment.
7) Discussion on status of stud welding for electrical attachment.
8) Bill O'Sullivan brought up the requirements for painting Mechanical items.
9) Anna Lee (Bleyco) indicated the materials to be delivered this month are: The Tower Cable trays in Bleyco warehouse in Benicia. The cable trays for OBG Lift # 7 & #8 to be delivered soon. Anna requested METS Electrical to do all inspections.



---

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name Travis, Mike

Diary #: 140

Date: 10-Aug-2010 Tuesday

---

**Pre-MEP Meeting**

Meeting was held to discuss the status of the RFI, CCO, and other issues to be discussed in the scheduled MEP Meeting with the contractor. The following key issues were discussed:  
RFI's being processed.  
Submittals being reviewed.



\*\*\*\*\*

