



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:12 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 132 Const Calendar Day: 338 Date: 12-Aug-2010 Thursday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day  If no, explain:

04-0120F4	Bid Item: 034	X-W2C-GTT.034	E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-CON.038	E Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-FPC.038	E Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-CON.038	W Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-FPC.038	W Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	X-E2C-ESF.038	E-W Line Cross Over E2 Cap Erect Shoring & Falsework
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 049	0-000-000.049	BAR REINFORCING STEEL (BRIDGE)(EPOXY COATED)
AMERICAN BRIDGE/FLUOR, A JV			



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 132

Date: 12-Aug-2010 Thursday

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>E-L01-OBG.056</b>	<b>E Line Lift 01 OBG Erect structural steel</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L01-OBG.056</b>	<b>W Line Lift 01 OBG Erect structural steel (bridge box girder)</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L02-OBG.056</b>	<b>W Line Lift 02 OBG Erect structural steel (bridge box girder)</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L03-OBG.056</b>	<b>W Line Lift 03 OBG Erect structural steel (bridge box girder)</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L04-OBG.056</b>	<b>W Line Lift 04 OBG Erect structural steel (bridge box girder)</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L05-OBG.056</b>	<b>W Line Lift 05 OBG Erect structural steel (bridge box girder)</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L06-OBG.056</b>	<b>W Line Lift 06 OBG Erect structural steel (bridge box girder)</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>E-L02-OBG.056</b>	<b>E Line Lift 02 OBG Erect structural steel</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L08-OBG.056</b>	<b>W Line Lift 08 OBG Erect structural steel (bridge box girder)</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>X-L02-CBM.056</b>	<b>E-W Line Cross Over Lift 02 Cross Beam</b>
AMERICAN BRIDGE/FLUOR, A JV			



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 132

Date: 12-Aug-2010 Thursday

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L06-CB1.056 E-W Line Cross Over Lift 06 Cross Beam 1  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L07-CB1.056 E-W Line Cross Over Lift 07 Cross Beam 1  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-OBG.056 E Line Lift 04 OBG Erect structural steel  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-OBG.056 E Line Lift 05 OBG Erect structural steel  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L06-OBG.056 E Line Lift 06 OBG Erect structural steel  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L08-OBG.056 E Line Lift 08 OBG Erect structural steel  
AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 132

Date: 12-Aug-2010 Thursday

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle  
AMERICAN BRIDGE/FLUOR, A JV

### Diary:

Dispute

**General Comments** 060 X-W2C-JKS.060

Description of Work by ABF and its Sub-contractors.

#### W2 Activities

CCO 151 Activities: Ringer Crane Mobilisation and Demobilisation for Hinge K

- There was no activities on this.
- Talked to Jerry Kent. He thinks we have only 2 more hours work to place the 8 additional weights on the ringer crane.

W2 Foundation Well Cover Slabs (Item 38):

- The ABF/CONCO continues to work on preparation of form work for W-Line cover slabs.
- CONCO has prepared the forms for all 8 pieces. These need to be fine tuned.
- The CONCO people has a crew of 3 today as follows to assist in removing the form work:
  - §Gary PeneCarpenter
  - §Salvador GldonaCarpenter
  - §Jasmin GornjacCarpenter

Erect Deviation Saddle Grout Mock up Activities (Item 60):

- ABF was preparing the forms for the mockup.
- ABF was attaching the form to the long beam.
- Today ABF installed the 1st of the 3 forms. The form is located for the north of the South Deviation Saddles on the west face of W2..
- Following people worked on it:
  - oAaron Kent
  - oJohny Calzascia
  - oJim Benningham
  - oRick Robbles
  - oJanathan Cauties

·Pier 7 Activities

- ABF was performing miscellaneous activities at Pier 7 for tower erection frame.
- The Shear Leg Crane was at Pier 7.
- Lifting Frame is at Pier 7.

Activities at Site (Item 56):

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 132

Date: 12-Aug-2010 Thursday

---

·OBG Installation: Lift 6-W Activities

·ABF did not work on this today.

·OBG Installation: Miscellaneous Welding and Bolting Activities Lifts 1-W to 6-W & Lifts 1E to 6-E

·ABF continues with welding and bolting activities all over.

·The Lifting Frame

·The Lifting Frame was at Pier 7.

·Shear Leg Crane Activities:

·The Shear Leg Crane was not used today.

·Miscellaneous Activities

·Attended Safety Meeting at 8 AM followed by Gary Pursell's Staff meeting. Gary was not in today, so it was chaired by Rick Morrow.

·The Safety Presentation was done by ABF's Safety guy along with Brian Peterson.