



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 133 Const Calendar Day: 339 Date: 13-Aug-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 20-Aug-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the shear plates erections , work on the North platform . Crews started at 7:00 AM.

Carlos , Barry , Tony , Hayes , Kevin , & Jacob had to work on the shear plates erection. Crews had to wait for one hour for the plates to be delivered to the site . The barge was on the site at 8:00 AM.

Crews had to hook B 1 West shear plate . Crews started at 8:30 AM. The 1st shear plate was in the air at 9:00 AM. B 1 West was in place at 9:35 AM. Crews had to place the bearings plates before releasing the tower crane at 9:50 AM.

After that , crews had to prepare to install the diaphragm at 9 meters elevation between A 1 & A 2 South . Crews were done at 12:00 PM.

In the afternoon , crews had to work on the diaphragm erection , Nicholas lowered the 1st section (S D 1 - A 6) of the diaphragm at 12:45 PM. Crews tried to fit it in between the East & South shafts , but they could not fit it . The diaphragm width is 1.98 meter & the gap between the shafts is 1.98 meter .

Crews had to pull the section out of the site & store on the W line . Crews were done at 3:10 PM. They left at 3:20 PM.

Crews had to break the funors plastic bolts . For CCO 36 - S 1 . For Jacob 1 regular hour .

Matt , James , Casey , & Pablo had to work on the North platform . Crews had to expand the platform on the South side . They had to place & weld 6 I beams . Crews started at 7:30 AM. They were done at 1:00 PM.

After that , crews had to place the pre fabricated panel on the West side of the platform . Crews were done a 1:20 PM. The East panel was in place at 2:30 PM. Crews were done at 3:10 PM. They left at 3:20 PM.

Rick , Jose , & Carlos had to work on the platforms , house keeping , & varieties of jobs all around the site . They started at 7:15 AM. Crews were done at 3:15 PM. They left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	JOHN GREEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 133 **Date:** 13-Aug-2010 **Friday**

Equipment	Rental Company					Dispute	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2201	WELDING EQUIPMENT	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
001426	Marine, Barge, Crane Barge 1	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002154	Equipment, Crane, 60 Ton	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	LEFTERIS DENNIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
*E0090562	TOWER CRANE	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>	

