



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:57 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 134 Const Calendar Day: 342 Date: 16-Aug-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 20-Aug-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after heir weekly meeting at 7:20 AM. Crews had to work on the temporary tower , & lower platforms . Crews started at 7:30 AM.

Rick , Carlos G, Jose , & Carlos M. had to work on the North platform under the W line . Crews had to work on the South side hand rails , & build middle platform . They started at 7:30 AM. Crews were done at 12:00 PM.

After that , crews had to work on the ladder for the platforms . They had to build a wooden ladder & set it on the South side of the platform . Crews started on the North side ladder at 1:00 PM. They were done at 4:30 PM.

Then , crews had to build a second ladder for the South platform under the E line . Crews started at 4:40 PM. They were done at 5:15 PM. crews left at 5:20 PM.

Obra , James , Matt , & Casey had to work on the temporary tower . Crews had to weld 1 bracket , install 1 light fixture & run power line . Crews started at 7:30 AM. They were done at 10:00 AM. Crews left at 10:20 AM. to work on pier 7 .

Carlos , Augie , Barry , Jacob , Joshua , Steve , & kevin had to work on the temporary tower . Crews had to disassemble & remove the catwalks & supporting I beams at elevation 72 meters in order for the tower crane to work freely for the South side diaphragm erections . Crews started at 7:30 AM. The East cat walk was pulled out of the tower & stored on the W line at 11:30 AM.

In the afternoon , crews had to work on the South cat walk . The 1st section of the South catwalk was out of the site at 1:00 PM. The 2nd section was pulled out at 2:00 PM. The 3rd section at 4:00 PM.

Finally , crews had to work on the West cat walk . The West cat walk was pulled out of the site at 4:55 PM. Crews were done at 5:10 PM. They left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and various laborer roles like Semi-Skilled Laborer and Ironworker.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 134 **Date:** 16-Aug-2010 **Monday**

Ironworker	JNM	JAMES CANTANDO	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
8	GENERATOR, 20-24KW DSL					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
2082	WELDING MACHINE, MILLER 250 AMP					No	<input type="checkbox"/>
		3.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
000743	Marine, Barge, Flexifloat 1 EM1010					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
2154	EQUIPMENT, CRANE, 60 TON					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		<input type="checkbox"/>

