



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:56 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 139 Const Calendar Day: 347 Date: 21-Aug-2010 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 24-Aug-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on the 9 meters elevation diaphragm , & North shear plate erections . Crews started at 7:10 AM.

Crews had to hook A 5 West outer diaphragm . The diaphragm was in the air at 7:20 AM. Crews had to set the diaphragm in place , secure it with bolts , ladder & hand rails were installed before releasing the crane at 8:50 AM.

After that, crews had to erect A 1 North shear plate . The shear plate was in the air at 9:00 AM. It was set in place , bearing plates were placed , washers & nuts were installed , & the crane was released at 9:50 PM.

Then , jacob had to work with ABF on the North tower alignment . All other crews had to work on house keeping . They had to pull their tools & equipment from all tower shafts & store them on the West diaphragm , clean the site . Crews were done at 12:00 PM.

In the afternoon , crews had to place the remaining bearing plates for the high tension rods , place washers & nuts . Crews were done at 1:30 PM.

After that , crews had to work on the access for the North opening on the West shear plate . They had to remove the old cat walk , & replace it with new one . Crews were done at 2:30 PM..

In addition to that , crews had to work on the barge , hauling the excess materials out of the site & store them on the barge . Crews were done at 3:10 PM. They had to wrap up their tools & equipment . Crews left at 3:20 PM.

ABF surveyors had to work with ABF engineers on the tower shafts alignment. Crews came to the site at 7:30 AM. They had to survey the North & West tower shafts . Crews were done at 3:10 PM. They left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and various labor roles like Surveyor, Operator, Ironworker.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 139 **Date:** 21-Aug-2010 **Saturday**

Ironworker	JNM	HAYES BATISTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Equipment								
		Rental Company						
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
			0.00	6.00	0.00	0.00		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
			0.00	6.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
			0.00	8.00	0.00	0.00		<input type="checkbox"/>