



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:55 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 143 Const Calendar Day: 352 Date: 26-Aug-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 31-Aug-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on the struts facades erection , & work on shear plates adjustment . Crews started at 7:10 AM.

Joshua , & Augie had to work on the barge rigging the pieces . All other crews had to work on the erections . The 2nd side for the façade West façade was flown at 7:15 AM. It was set in place & secured with bolts . Crews were done at 7:35 AM.

After that , crews had to set the remaining façade plates on the East , North , & South , install cat walk & hand rail between East & West strut facades . Crews were done at 10:00 AM.

Then , Jacob , & Barry had to work with ABF engineer on the shear plates . Crews had to align the plates on the top & bottom , place 19 millimeter shim plates , & lock the shear plates . Crews started at 10:30 AM. They were done at 4:30 PM.

Tony , & Kevin had to remove the rubber plugs from the tower shafts at elevation of 28 meter around the struts & the façade plates . Crews were done at 12:00 PM.

Joshua , Carlos , & Augie had to work on the barge . Crews had to sort the existing materials on the barge . Crews were done at 12:00 PM.

In the afternoon , crews had to work on the top plates for the façade . Crews started on the East plate at 12:40 PM. They were done at 1:10 PM. Then , crews had to work on the North , South top plates , & set the bottom façade plate for the 33 meters elevation East strut . Crews were done at 5:00 PM. They had to wrap up their tools & equipment. Crews left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-SFS.053 Tower Lift 01 Strut Façades South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 143 Date: 26-Aug-2010 Thursday

743	Marine, Barge, Flexifloat 1 EM1010					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

