



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:55 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 146 Const Calendar Day: 357 Date: 31-Aug-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 02-Sep-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on the façade top plates , prepare to erect the working platform at 38 meters elevation . & form around the base plates inside the tower cells . Crews started at 7:10 AM.

Rick , Carlos had to form inside the cell around the base plate . Crews had to prepare their tools , & equipment . They were done at 7:50 AM. Crews started on the South cell at 8:00 AM. They had to cut to size the side panel , set in place using anchor nails , & caulk around the panels to seal the gaps . They were done at 12:00 PM.

In the afternoon , crews had to work on the East cell . They had to mobilize their tools & equipment[They started at 1:00 PM. Following the same procedures as the previous location . Crews were done at 5:00 PM. They left at 5:20 PM.

Augie , Barry , Joshua , & Kevin had to work on the struts . Crews had to drive drift pins fort he 2nd day . They started on the East tower at 7:30 AM. Crews were done at 9:30 AM.

After that , crews had to work on the West tower shaft . They had to drive 4 pins on each side of the strut , top & bottom , & install 3 temporary bolts . Crews started at 9:40 AM. They were done at 3:30 PM.

Then , crews had to work on the façade top plates for the 33 meters elevation . The East plate was in the air at 3:40 PM. It was set in place . Crews were done at 4:00 PM. The West plate was in place at 4:20 PM. The North plate was in place at 450 PM. Crews had to place the lower brackets only for the South top plate on the East shaft . All plates were secured with bolts . Crews were done at 5:10 PM.

Carlos had to work on the barge . He had to work on house keeping , prepare the platform for the 38 meter elevation to be erected . He was done at 3:30 PM.

After that, Carlos had to work on the rigging for the façade top plates . All crews left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-SFS.053 Tower Lift 01 Strut Façades South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 146 **Date:** 31-Aug-2010 **Tuesday**

Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>