



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 016 Const Calendar Day: 357 Date: 31-Aug-2010 Tuesday

Inspector Name: Khow, Sunny Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 15:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 01-Sep-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	GEN	DANIEL DUNN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	STEVE ELKIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002131	FORK LIFT TRUCKS	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Diary:

General Comments 001 0-FSW-EFA.096

2 Ironworkers install PTFE for 43m strut facades.

2 Ironworkers install bike path supports on 7E segment.

2 Ironworkers load 43m struts and 43m strut facades onto a barge to be transported to the job site.

1 engineer selects struts and facades for 43m elevation.

ABF also does some house keeping at the pier yard.

Dispute