



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 017 Const Calendar Day: 358 Date: 01-Sep-2010 Wednesday

Inspector Name: Khow, Sunny Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 08-Sep-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

CCO-096	Bid Item: 001	0-FSW-EFA.096	Field Site Work
AMERICAN BRIDGE/FLUOR, A JV			
Labor			
Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total Remarks Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV			
Ironworker	APP	JAKE SPEAKMAN	0.00 0.00 0.00 0.00 <input type="checkbox"/>
Ironworker	APP	JEFFREY BRICKER	0.00 0.00 0.00 0.00 <input type="checkbox"/>
Ironworker	APP	TODD JACKSON	0.00 0.00 0.00 0.00 <input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	APP	MATTHEW CHAMBERLAIN	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Operator	OTH	THEODORE ROHR	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Operator	JNM	STEVE ELKIN	8.00 0.00 0.00 8.00 <input type="checkbox"/>
Equipment			
Equipment ID	Description	RT Hrs OT Hrs ST Hrs IT Hrs	Rental Company Remarks Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV			
002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE	0.00 0.00 0.00 0.00	No <input type="checkbox"/>
002131	FORK LIFT TRUCKS	0.00 0.00 0.00 0.00	No <input type="checkbox"/>
Diary:			
General Comments 001 0-FSW-EFA.096			Dispute <input type="checkbox"/>
4 Ironworkers install PTFE for 47m strut facades.			
2 Ironworkers work on the temporary truss which will be erected in the next several days.			
2 Ironworkers work on the blue walkway which will be placed across the temporary erection tower.			
ABF selects bolts which will be used for segment 7E.			