



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 149 Const Calendar Day: 360 Date: 03-Sep-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 08-Sep-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [ ] If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the struts erections at 38 meters elevation , work on the shear plates adjustments & work on the preparations for grouting . Crews started at 7:00 AM.

Barry , & Sam had to work on the North tower . Crews had to remove the jacks , disassemble the brackets , & pull them out of the site .in addition tot hat , crews had to work with ABF engineer on the West shear plate adjustment . Crews started at 7:30 AM. They were done at 12:00 PM.

Carlos , Tony , Augie , & Joshua had to work on the North strut at 38 meters elevation , & the top faade plates . The North strut was in the air at 7:30 AM. It was set in place & secured with bolts & drift pins . Crews were done at 8:30 AM.

After that , crews had to place the faade top plates . Crews started at 8:40 AM. They were done at 11:00 AM.

Then , crews had to fly to the site the ladders , hand rails , & the faade bolts , work on house keeping on the barge . Crews were done at 12:00 PM.

Rick , Carlos G. , Jose , & Carlos M. had to work on the preparations for the grout . Carlos M. & Rick had to place the remaining top plates on the out side , cut to size the form around the inflatable hoses . Crews started at 7:30 AM. They were done at 12:00 PM.

Carlos , & Jose had to work on the inside of the tower shafts & cells . Crews had to bring materials to the site & lower them to the working areas , form the West cell , & North tower . Crews had to place the top boards . Leaving one opening on each side of the form to check for the grout flow . Crews started at 7:30 AM. They were done at 12:00 PM.

Because of the holiday season all crews left at 12:30 PM.

04-0120F4 Bid Item: 053 T-L01-SFS.053 Tower Lift 01 Strut Faades South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include contractor AMERICAN BRIDGE/FLUOR, A JV and various laborers like JOSE ROMO-HERNANDEZ, SAM TORRECILLAS, etc.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 149    **Date:** 03-Sep-2010    **Friday**

Operator	OTH	NICOLAUS SHAFER	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
<b>Equipment</b>								
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Rental Company</b>	<b>Dispute</b>
<b>Contractor:</b>	AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
			5.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
			5.00	0.00	0.00	0.00		<input type="checkbox"/>