



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 150 Const Calendar Day: 364 Date: 07-Sep-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Sep-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the weekly safety meeting at 7:15 AM. Crews had to work on the façade plates & struts erections , work on the shear plates adjustment , & work on the grout preparations Crews started at 7:20 AM.

Rick & Carlos M. to work on the outside perimeter of the base plate . Crews had to form around the inflatable hoses , & close the top of the form . They started at 7:30 AM. Crews were done at 2:00 PM. In addition to that , crews had to work on house keeping , & prepare to grout around the dowels .

Jose , & Carlos G. had to work on the top form inside the tower shaft & cells . Crews started at 7:25 AM. on the North shaft . They had to place the top board , & clean the area . Crews were done at 8:10 AM.

After that , crews had to work on the East cell . They had to mobilize their tools & equipment , cut to size the top boards & nail them to the existing side panels . Crews started at 8:30 AM. They were done at 10:00 AM.

Then , crews had to work on the South , & North cells . Following the same procedures as the previous cells . Crews started at 10:30 AM. They were done on the South cell at 3:30 PM. & on the North cell at 4:15 PM.

Finally , crews had to work on the West tower shaft . They started at 4:30 PM. Crews were done at 5:10 PM. All crews had to wrap up their tools . They left at 5:20 PM.

Barry & Sam had to work on the jacking system inside the West tower shaft . Crews had to remove the jacks , disassemble the brackets & pull them out of the site . Crews started at 8:30 AM. They were done at 4:00 PM.

After that , crews had to work with ABF engineer on the North shear plate adjustment . Crews had to install 2 brackets , mount the hydraulic jack & pull the top of the shear plate to align it with the North & West tower shafts , & lock it in place . Crews started at 4:10 PM. They were done at 5:10 PM.

Jacob , & Joshua had to work on the barge rigging for the 43 meters elevation working platform , façade plates , & struts . Crews started at 7:30 AM.

Carlos , Tony , & Kevin had to work on the erections . Crews started at 8:00 AM. The 1st I beam for the working platform at elevation 43 meters was in the air at 7:50 AM. Crews had to set in place the I beams & secure them with bolts . Crews were done setting the supporting beams at 10:30 AM.

In addition to that , crews had to place the platform sections . They started at 10:40 AM. They were done at 12:15 PM.

In the afternoon , crews had to set the bottom façade plates . They started on the East side , then



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 150

Date: 07-Sep-2010 Tuesday

South , North , & West . Crews started at 1:00 PM. They were done at 3:30 PM.

Then , crews had to work on the side plates , & the catwalks . They started at 3:40 PM. They were done at 5:15 PM.

All plates were secured with bolts . Crews had to wrap up their tools & equipment . They left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-SFS.053 Tower Lift 01 Strut Façades South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SAM TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

