



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 001 Const Calendar Day: 370 Date: 13-Sep-2010 Monday
 Inspector Name: Tern, Ae Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 04-Oct-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Morning: overcast. Afternoon: Sunny

Working Day If no, explain:

Diary: Dispute

Tower Activities

ABF started the grouting operation, at 9:00 AM, by placing 75% of the required water and two batches of grout mix into the concrete truck. The grout were mixed inside the concrete truck for 5 minute and then 25% more water were added to achieve 20-30 second flow cone. The flow cone test for the first batch of mix is 26 second. The temperature is 73 (F) degree and the specify gravity is 2.23 (actual 2.31-.08) obtained by using Mud Balance. The grouting of the North and South shaft were done at approximately 12:15 PM.

Please see Saman Soheilifard's diary for the truck # 2-6 mix detail.

Please see Sami Daouk's diary for Labor and equipment.

04-0120F4	Bid Item: 053	T-L01-GRT.053	Tower Lift 01 Grout Baseplates Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TNE.053	Tower Lift 01 Tower NE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TNW.053	Tower Lift 01 Tower NW Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TSE.053	Tower Lift 01 Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TSW.053	Tower Lift 01 Tower SW Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 001

Date: 13-Sep-2010

Monday

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 grouting of North and South shaft

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Tower Activities

053 T-L01-SPD.053

Dispute