



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:07 PM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 157 Const Calendar Day: 372 Date: 15-Sep-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 05:30 pm Break: 00:30 Over Time: 02:30

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 24-Sep-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Sunny

Working Day  If no, explain:

### Diary:

Dispute

#### Tower Activities

ABF labors came to the site at 6:20 AM. Crews had to work on grouting under the East & West tower shafts base plates . Crews started at 6:30 AM. The iron crews came to the site at 6:50 AM. Crews had to work on the struts at 48 meters elevation . Crews started at 7:00 AM.

Conco concrete pump came to the site at 7:50 AM. Crews had to set the pump & ran the hoses to the footing box , & connect the hose to the manifold . Crews were done at 8:20 AM. The 1st truck came to the site at 8:00 AM.

ABF crews started to fill the truck with materials at 8:05 AM. The grout pour started at 8:20 AM. on the East tower . It was done at 9:30 AM.

After that , crews had to mobilize the hose & hook it to the manifold on the North side . They started on the West tower at 9:40 AM. The grout pour was done at 10:40 AM.

Then , crews had to clean the site . Pump the water out . Crews started at 10:50 AM. They were done at 3:45 PM.

Finally , crews had to pull out 2 inflatable hoses , & form the area , prepare for Friday pour under the C shear plates Rick & Jose started at 3:00 PM. They were done at 4:50 PM. Crews left at 5:00 PM. Conco grout pump left at 12:00 PM.

Carlos & his crews had to work on the struts at 48 meters elevation . Crews had to install the temporary bolts , & place the cross bracing . Crews started at 7:10 AM.

In addition to that , crews had to set in place the remaining 2 struts on the East & West sides , & place the side panels on all 4 sides . They were done at 5:10 PM. They had to wrap up their tools & equipment . Crews left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-SFS.053 Tower Lift 01 Strut Façades South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SAM TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	2.00	0.00	2.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 157    **Date:** 15-Sep-2010    **Wednesday**

Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 053	T-L01-JSS.053	Tower Lift 01 Jacking System and Shims					
<b>CONCO PUMPING</b>								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> CONCO PUMPING								
		ARMANDO EVARA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
		FRANK RAFFA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> CONCO PUMPING								
14057	24M CONCRETE BOOM PUMP						No	
			4.00	0.00	0.00	0.00		<input type="checkbox"/>