



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:05 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 165 Const Calendar Day: 382 Date: 25-Sep-2010 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 06-Oct-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Sunny

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Tensioning crews came at 7:15 AM. Crews had to work on the high strength rods , & work on the temporary tower erection . Crews started at 7:00 AM.

David , Edward , John , & Chris had to work on the South tower shaft inside the South cell . Crews had to tension the remaining 5 rods on the East wall of the shaft . They started at 7:25 AM. Crews were done at 8:20 AM.

After that , crews had to disassemble the jacks & pull them out of the site & load them on the barge Crews were done at 9:30 AM. Edward , John left the site to work on another location .

David , Chris , Richard , & Jaime had to work on the pedestals in the West & South cells . Crews had to remove the bolts leaving 4 bolts in each of the pedestals , & prepare to remove the jacks from under , remove , cut the pedestals , & pull the bolts out of the cells . Crews started on the West cell at 9:40 AM. They were done at 12:00 PM.

In the afternoon , crews had to work on the North & East pedestals . They started at 12:40 AM. Crews were done at 2:55 PM. They left at 3:00 PM.

Carlos & Augie had to work on the barge rigging the sections of the temporary tower , & work with the other crews on the section erection .

Jacob , Kevin , & Samuel , had to work on the temporary tower erection at 82 meters elevation . Crews started at 7:10 AM. on the East section of the tower . Crews had to erect the North - East corner of the tower . Crews were done at 10:0 AM.

After that , crews had to erect the North section of the tower & install few bolts . They were done at 1:00 PM.

In the afternoon , crews had to install the remaining bolts . They started at 1:40 PM. Crews were done at 3:10 PM.

Barry & Steve had to work inside the tower shaft s. crews had to work on the temporary bolts , they had to snug the bolts & mark them for 1/2 turn .for the struts at 43 & 48 meters elevations . All crews were done at 3:10 PM. They left at 3:20 PM.

Roberto , Richard , John , & Jerry had to work on the gantry over hang at 72 meter elevation . Crews had to remove the bolts , & prepare the gantry over hang to be disassembled & lifted to the 2nd level . Crews started at 7:15 AM. They were done at 3:10 PM.  
All crews had to wrap up their tools & equipment . They left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L01-CBG.053 Tower Lift 01 Cross Bracing

AMERICAN BRIDGE/FLUOR, A JV

**Labor**



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 165

Date: 25-Sep-2010 Saturday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	APP	DONALD ZAMPA	0.00	3.00	0.00	3.00		<input type="checkbox"/>	
Ironworker	FOR	CARLOS VALVERDE	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	JACOB MECHE	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	KEVIN RATCLIFF	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	SAMUEL TORRECILLAS	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	EDWARD MEYER	0.00	3.00	0.00	3.00		<input type="checkbox"/>	
Ironworker	JNM	HAYES BATISTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	CHRISTOPHER BISKNER	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	RICHARD GARCIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	ROBERTO HERNANDEZ-ZEL	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	JOHN CALZASCIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	JERRY KUBALA	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	DAVID LUCERO	0.00	8.00	0.00	8.00		<input type="checkbox"/>	
<b>Equipment</b>									
							<b>Rental Company</b>		
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
*E0090562	TOWER CRANE						No	<input type="checkbox"/>	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>	
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>	

