



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 5:20 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 152 Const Calendar Day: 392 Date: 05-Oct-2010 Tuesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 24-Jan-11 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 60 - 70 12 PM 60 - 70 4PM 60 - 70

Precipitation 0.00"

Condition Partly overcast to mostly sunny.

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

- Attended Bill Casey's weekly OBG staff meeting at 8:00am.
- Attended meeting with ABF regarding the comments for Submittal 1889 " West Deviation Saddle Grout Placement Plan".
- Began to research CC0 #166 "E2 Bearings and Shear Keys Surveys", discussed the issue with Bob Brignano and TY Lin designer James Duxbury. Prepared response to RFI 2244R00 Clarification of the E2 Survey Template Fabrication.
- Prepared all pertinent documents for CMC-RS as work on the Bikepath pedestals is scheduled for tomorrow since ABF drilled a 14" hole for the dowel in the lower southeast blockout.
- See Lalit's diary for ABFs labor, equipment, and operations at the W2 cap beam.

