



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:02 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 177 Const Calendar Day: 398 Date: 11-Oct-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 08-Nov-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the temporary tower erection . They started at 7:20 AM.

Barry . Samuel , & Steve had to work on the tower crane . Crews had to work on the pumper guard . They had to adjust the pumper plates against the side of the tower & place the shims at 82 meters elevation . Crews started at 7:30 AM. They were done at 5:00PM.

Augie , Carlos , Tony , & Kevin had to work on the South elevator platform . Crews had to set , & secure in place the gratings on the elevator platform & on the working platform at 82 meters elevation . Crews started at 7:30 AM.

In addition to that , crews had to set the hand rail around the platforms , pretension the bolts on the connections , connect the outer ladders between the lifts . Crews were done at 5:10 PM.

Eric , & Darcel had to work on the temporary tower & on the South elevator . Crews had to weld brackets on the corners of the temporary tower for the safety net , weld base plate for the South elevator Crews started at 7:30 AM. They were done at 5:00 PM. All crews left at 5:20 PM.

Benjamin had to work with Cabrillo Hoist crews on the South elevator . He had to work on picking the sections of the track & setting the elevator cabin on the temporary tower over hang . He started at 8:00 AM.

He had to lift the assembled 20 meter section track & set it on the South side of the temporary tower at 2:00 PM. He was done at 3:20 PM. He left at 3:30 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	BENJAMIN SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DARCEL JACKSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 177 Date: 11-Oct-2010 Monday

Ironworker	JNM	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Equipment							Rental Company		
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor:	AMERICAN BRIDGE/FLUOR, A JV								
002083	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>	
			0.00	200.00	0.00	0.00			
002082	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>	
			0.00	2.00	0.00	0.00			
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>	
			0.00	0.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>	
			8.00	2.00	0.00	0.00			