



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:02 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 178 Const Calendar Day: 399 Date: 12-Oct-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 08-Nov-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the temporary tower , & work on the splicing plates for splice 1 erection . Crews started at 7:00 AM.

Crews had to work on the temporary tower at 82 meters elevation . They had to set the grating on the North side . Crews started at 7:15 AM.

Barry , Samuel , & Steve had to work on the grating , install & pretension bolts at the connections , & work on the pumper guard for the tower crane . Crews were done at 5:10 PM.

Augie & carlos had to work on the rigging for the splicing plates for splice 1 . Crews started to sort the plates at 9:10 AM.

Tony & kevin had to work on the splicing plates erections . They started at 1015 AM. The 1st set of plates for side B for the South tower was in the air at 10:20 AM. It was on the top of the tower at 10:25 AM. crews had to set , align , & secure the plates with bolts . Crews were done at 10:55 AM.

After that , crews had to work on side A , E , D , & C . Crews were done setting all the splice plates on the South tower shaft at 2:35 PM.

Then , crews had to work on the West tower shaft . Following the same procedures as the previous splice plates erection on the South tower . Crews started at 2:35 PM. They were done on the West tower at 5:10 PM. All the erected plates were set in place & secured with bolts on the vertical stiffeners & on the splice plates . The outer plate for side C is not in place . Crews had to wrap up their tools & equipment. They left at 5:20 PM.

Benjamin had to work with Cabrillo Hoist crews on the South elevator erection & installment . He started at 7:10 AM. He was done at 3:15 PM. He left at 3:20 PM.

Ian , & Eric had to work on the South elevator . Crews had to weld brackets on the temporary tower for the elevator track . Crews had to prepare their tools & equipment , reroute the power line , set & weld the brackets in place . Crews started at 8:00 AM. They were done at 2:30 PM. Crews had to wrap up their tools & equipment . They left at 3:00 PM.

Table with 4 columns: Bid Item, Description, and Contractor. Row 1: 04-0120F4, Bid Item: 053, T-L01-JSS.053, Tower Lift 01 Jacking System and Shims, AMERICAN BRIDGE/FLUOR, A JV. Row 2: 04-0120F4, Bid Item: 053, T-L02-STE.053, Tower Lift 02 Strut East Erect structural steel (bridge tower), AMERICAN BRIDGE/FLUOR, A JV.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 178

Date: 12-Oct-2010

Tuesday

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Operator	JNM	BENJAMIN SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	ERIC SPARKS	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002321	Equipment, Crane, 90 Ton Rough Terrain	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>	
002082	WELDING MACHINE, MILLER 250 AMP	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>	
743	Marine, Barge, Flexifloat 1 EM1010	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>	
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>	

