



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:53 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 184 Const Calendar Day: 406 Date: 19-Oct-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Nov-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the temporary tower , work on the gantry , & work on the stair case . They started at 7:00 AM.

Carlos & Augie had to work on the top deck rigging materials & equipment for the gantry , splice plates , erection tower . & they had to work with the other crews in all areas .

Tony , Barry , Jacob , Kevin , Samuel , & Steve had to work on the gantry . Crews had to work on the final connections , assemble parts , set equipment , & work with Enerpac engineers .

Crews detected oil leak in one of the strand jacks . They had to disassemble the gantry , lower it & set it on the W line . They were done at 3:30 PM. The upper gantry frame was on the W line at 4:00 PM.

After that , crews had to set the gantry assembly & it's accessories on the upper frame . Crews were done at 4:45 PM. They had to wrap up their tools & equipment . Crews left at 5:20 PM.

Obra & Matt crews had to work on the erection tower . Crews had to pretension the bolts at 97 meters elevation . Crews had to set the floats , reroute the air hoses , prepare their tools & equipment . Crews started at 7:10 AM. They were done at 8:15 AM. Crews had to install the remaining bolts on the erection tower & on the gantry I beams , mark the bolts for 1/2 turn & pretension them . They started at 8:20 AM.

Obra crews were done at 11:00 AM. They had to wrap up their tools & equipment the left at 11:30 AM. Matt crews were done at 2:30 PM. They left at 2:40 PM.

Andy , Enrique , Jim , Jonathan , & Ryan had to work on the South stair case . Crews had to brace & lock the stair sections , install bolts & tension them , & place toe boards at the landing areas . Crews started at 7:10 AM. Crews were done at 5:10 PM. They left at 5:20 PM.

Darcel , Melvin , & Roberto had to work on the erection tower at 82 meters elevation . Crews had to weld the connection plates between the temporary tower & the working platform. Crews had to reroute the power lines , grind & clean the welding areas , & prepare their tools & equipment. Crews started at weld at 8:00 AM.

Darcel was done at 3:00 PM. After that , he had to work on the safety lines at 82 meters elevations to the end of the shift . Melvin & Roberto were done at 5:00 PM.

Benjamin had to work with all crews . He had to fly materials & equipment to all crews in all areas .

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 184

Date: 19-Oct-2010

Tuesday

04-0120F4 **Bid Item: 053** **T-L02-STE.053** **Tower Lift 02 Strut East Erect structural steel (bridge tower)**
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MATTHEW HOLT	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CONRADO BAUTISTA	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL HALEY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHEAL BALWINSKI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RYAN NASH	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	DARCEL JACKSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MELVIN IVY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANDY NEAE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	7.00	0.00	0.00	7.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2321	Equipment, Crane, 90 Ton Rough Terrain						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
002082	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
002070	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

