



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:53 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 186 Const Calendar Day: 408 Date: 21-Oct-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Nov-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower , work on the gantry , & work on South elevator . Crews started at 7:00 AM.

Tony , Kevin , & Samuel had to work on the erection tower . Crews had to run 7.5 centimeter air hose from the intake tank to the top of the erection tower . They had to set the air manifolds , connect the hose to the manifolds , & tie them to the stair case . Crews started at 7:20 AM. They were done at 10:00 AM.

After that , crews had to make final check on the erection tower , working platform at 82 meters elevation . Crews were done at 12:00 PM.

In the afternoon , crews had to strand jack . The strand jack & the pump were delivered to the site at 12:30 PM. Nicolaus had to fly it & the hydraulic pump to the site at 1:30 PM. Crews had to set them in place , connect the power line & the hydraulic hoses . They were done at 1:50 PM.

Then , crews had to operate the jack to run the strands through the bearing plates of the jack & the eye bar plate & place back the lower wedges . Crews were done at 3:00 PM.

After that , crews had to set the upper gantry frame . The upper frame was in the air at 4:05 PM . It was in place at 4:15 PM. The gantry assembly was in place at 4:35 PM. The crane was released at 4:50 PM. Crews had to install the bolts . They were done at 5:10 PM. Crews left at 5:20 PM.

Augie & Jacob had to work on house keeping . Crews had to sort the bolts for later use , prepare the drift pins for the tower shaft erections , & prepare the air hoses . Crews started at 7:00 AM.

In addition to that , crews had to work with the other crews , they had to work on the grating at 49 meters elevation . They were done at 5:10 PM. All crews left at 5:20 PM.

Rick & Carlos had to work on the South elevator . Froylan joined them at 11:00 AM. Crews had to build cover below the elevator on the over hang for safety . They had to prepare their tools & equipment , bring materials to the site , & reroute the air & power lines . Crews started at 7:10 AM. They were done at 2:00 PM.

After that , crews had to close the sides . They started at 2:10 PM. Carlos & Froylan were done at 3:10 PM. They left at 3:20 PM. Rick was done at 5:00 PM. He had to wrap up his tools & equipment . He left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims
AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 186 Date: 21-Oct-2010 Thursday

04-0120F4	Bid Item: 053	T-L02-STE.053					Tower Lift 02 Strut East Erect structural steel (bridge tower)		
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	4.00	0.00	0.00	4.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute		
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
743	Marine, Barge, Flexifloat 1 EM1010					No	<input type="checkbox"/>		
		0.00	0.00	0.00	0.00		<input type="checkbox"/>		
*E0090562	TOWER CRANE					No	<input type="checkbox"/>		
		8.00	0.00	0.00	0.00		<input type="checkbox"/>		

