



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:52 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 190 Const Calendar Day: 414 Date: 27-Oct-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 pm 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Nov-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the sit at 6:00 PM. Crews had to work on the gantry , work on the South & West tower shafts , & prepare for the East tower shaft erection . Crews started after the morning crews left at 6:30 PM.

Tony , Carlos , Ryan , & Samuel had to work on the gantry . Enerpac technicians were on the site Crews continued to assemble the North strand jack , connect the hydraulic hoses , run the strands , place the wedges , & hook the swindle eye bar plate . Crews started at 6:40 PM. They were done at 9:50 PM.

Tony started to lower the North strands at 10:00 PM. At 12:00 AM. (10/28/2010) the strands were at 82 meters elevation . At 3:00 AM. The strands were at 40 meters elevation . At 5:00 AM. The strands were at 15 meters elevation .

Augie , Jacob , & Kevin had to work on the South & West tower shafts . Crews had to install additional bolts on the splice plates . They started on the West tower at 6:45 PM.

In addition to that , crews had to work with the other crews on the gantry to the end of the shift . The morning crews started to show up at 6:00 AM. Night crews were done at 6:20 AM. They left at 6:30 AM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	1.50	11.50		<input type="checkbox"/>

Equipment

Rental Company



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 190

Date: 27-Oct-2010

Wednesday

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0090562	TOWER CRANE					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		