



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:51 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 191 Const Calendar Day: 415 Date: 28-Oct-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Nov-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

Tower Activities

ABF night crews came to the site at 6:00 AM. Crews had to work on the East tower shaft erection . Crews started after the morning crews left at 6:30 PM.

Augie , Carlos , Jacob , Kevin , Ryan , & Samuel had to work on the erection . Tony was on the gantry . At 9:00 PM. Ryan & Samuel joined Tony on the gantry .

The East tower shaft lift 2 was on the top of lift 1 at 6:30 PM. Crews had to adjust the skin plates , rotate , & lower the East tower shaft . The East shaft was set in place (Touch Down) at 6:45 AM. Crews had to use hydraulic jacks on A & E side plates in order to bring the skin plates against the shaft & to align the corners .

In addition to that , crews had to drive drift pins , install , snug , & pretension 28 bolts on each plate before releasing the gantry . Crews were done at 7:45 AM.

After that , Carlos , Augie , Jacob , Samuel , & Ryan had to release the gantry spreader beam , & the picking plates . Crews had to remove the spreader beam 2 pins . They were done at 8:00 AM. They had to remove the eye bar picking plates . Crews were done at 8:45 PM.

Then , Augie , Jacob , & Kevin had to install additional bolts on the skin plates . They had to install 4 more columns of bolts on A , C , & D plates . Install 5 more columns of bolts on B , & install 3 more columns of bolts on E plate . Crews were done at 1:00 AM.

Crews had to prepare the North shaft lift 1 for tomorrow lift 2 North shaft erection . They had to drive drift pins on lift 1 , mount 4 hydraulic jacks on A & E sides .

In addition to that , crews had to work on house keeping . They had to pull out of the working platform at 49 meters elevation all the excess materials , tools , & equipment .

Tony started to mobilize the gantry East at 7:50 PM. He started to lower the swindle from 84 meters at 8:10 PM. At 11:00 PM. the swindle was at 55 meters elevation. At 1:00 AM. (10/29/2010) the swindle was at 25 meters elevation . At 3:00 AM. It was at the barge elevation .

The morning crews started to show up at 6:00 AM. Night crews were done at 6:10 AM. They left at 6:20 AM.

Table with 4 columns: Contract No., Bid Item, Item Code, and Description. It lists two bid items: Tower Lift 01 Jacking System and Shims, and Tower Lift 02 Strut East Erect structural steel (bridge tower).

Labor

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 191 **Date:** 28-Oct-2010 **Thursday**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	1.50	11.50		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0090562	TOWER CRANE	8.00	4.00	0.00	0.00		No	<input type="checkbox"/>

