



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:50 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 197 Const Calendar Day: 423 Date: 05-Nov-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 08-Nov-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary: Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the cross bracing , façade , & struts erections . They started at 7:00 AM.

Crews started on the cross bracing . They had to insert the 4 pins . They started at 7:15 AM. The 1st pin did not fit easily . The outer rubber seal was torn . Crews had to stop & change it . Crews were done at 8:45 AM.

After that , crews had to insert the pins , place the seals , & install the bottom nuts . They started at 9:00 AM. Crews were done at 10:30 AM.

The contact area between South boss plate & retainer plate in 2 areas has gaps up to 2 millimeters . Crews have to adjust the plates next Monday .

Then , crews had to set the East & West sides façade inner panels . They started at 10:50 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to erect the South side inner panel , & erect the West struts . Crews started at 12:40 PM. They were done at 3:15 PM. Crews left at 3:20 PM.

04-0120F4	Bid Item: 053	T-L01-JSS.053	Tower Lift 01 Jacking System and Shims
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 053	T-L02-STW.053	Tower Lift 02 Strut West Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
--------------	-------------	--------	--------	--------	--------	---------	---------

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 197 Date: 05-Nov-2010 Friday

Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>