



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 177 Const Calendar Day: 428 Date: 10-Nov-2010 Wednesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
 Precipitation 0.00" Condition Mostly sunny.

Working Day If no, explain:

Diary: Dispute

Work description.

- See Lalit and Alex Schmidt's diaries for ABFs labor, equipment, and operations at the W2 cap beam particularly related to the erection of the W2E2 west deviation saddle segment.
- Surveyed the panel point punchmarks on OBG lifts 8E/9E while the top splice joint Subarc ROOT pass weld was in progress with the assistance of Sami Daouk. It should be noted that the survey was done with approximately 1/2 of the ROOT pass already completed. However the welding was done late yesterday and early this morning while the OBG steel was in the shade. Thus the thermal expansion of the steel wasn't an issue.
- Surveyed the punchmarks placed by ABF surveyors on the W2E3 west deviation saddle segment with the assistance of Alex Schmidt. The punchmarks are surveyed while the saddle segment is on the ground to establish local control of the structural member.

04-0120F4 Bid Item: 038 X-E2C-CON.038 E-W Line Cross Over E2 Cap Place & Cure Concrete
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002087	RECEIVER TANK, 500 GAL	3.00	0.00	0.00	0.00	No	<input type="checkbox"/>

Diary: Dispute

Work description.

038 X-E2C-CON.038

- Mobilized small tools and equipment at the E2 Cap Beam.
- Began to bushing the concrete surface for the southern most Bearing on the top of the E2 cap beam.

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 177

Date: 10-Nov-2010

Wednesday



Connecting the W2E2 west deviation saddle to the W2 cap beam.



ABF laborers beginning to bush the southern most Bearing of the E2 cap beam



Specialty erection bracket for the W2E2 west deviation saddle fixed to the lower west bike path pedestal.



ABF ironworkers continuing to position the W2E2 west deviation saddle to be placed through the anchor rods.



The W2E2 west deviation saddle in the process of being erected next to the existing SFOBB.



ABF ironworkers beginning to position the W2E2 west deviation saddle to be placed through the anchor rods.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 177

Date: 10-Nov-2010

Wednesday



ABF ironworkers tensioning the Williams rod anchors fixing the saddle erection bracket to the W2 cap beam.