



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:49 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 200 Const Calendar Day: 428 Date: 10-Nov-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 08-Dec-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 7:50 AM. Crews had to work on the struts , & cross bracing erection at 65 meters elevations . Crews started at 7:00 AM.

Obra Pablo . Barry , & Michael had to work on the erection tower . Crews had to prepare the gantry over hang at 97 meters elevation to be pulled out of the site . They had to set the floats at the top connections on the East side . Crews started at 7:10 AM. They were done at 9:30 AM.

After that , Crews had to remove the bolts , & drive drift pins . Crews started on the East connections between the trusses & the cross beam . Crews were done at 11:00 AM.

Then , crews had to work on the lower connections . Crews started at 11:10 AM. They were done at 3:00 PM.

Augie & Casey had to work on the barge rigging materials to the site , loose the bolts on the cross bracing before erections , & work with the other crews in all areas . Crews started at 7:15 AM.

Carlos , Tony , Jacob , Kevin , & Samuel had to work on the cross bracing , side façade plates , & the struts erections at 65 meters elevation . Crews started at 7:10 AM.

Nicolaus flew the cross bracing at 7:40 AM. Crews had to set the the cross bracing in place , place temporary pins to secure it . Crews were done at 7:55 AM.

After that , crews had to set the inner side plates , & remove the struts top splice plates to have easy struts erections . Crews started at 8:00 AM. They were done at 12:00 PM.

In the afternoon , crews had to install the 4 pins for the cross bracing & the struts for the East & West sides . They started on cross bracing pins at 12:40 PM. Crews were done at 1:30 PM. They started on the East struts at 1:30 PM. Crews were done at 2:55 PM. They started on the West struts at 3:20 PM. Crews were done at 4:10 PM.

Then , crews had to set the permanent platform & the West side panel . They started at 4:20 PM. Crews were done at 5:10 PM. They left at 5:20 PM.

Jose A. , Froylan , & Jose P. came to the site at 9:00 AM. Jose A , & Froylan had to built ramp from the stair case to the working platform at 65 meters . They started at 9:15 AM. Crews were done at 12:00 PM. Jose A. had to install the hand rails . He was done at 3:00 PM.

Jose P. had to work on the working platform at 53 meters elevation. Froylan joined him at 12:40 PM. Crews had to block the gaps between the tower shafts & the grating . Jose P started at 9:15 AM. Crews were done at 3:10 PM. They left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 200

Date: 10-Nov-2010 Wednesday

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
743	Marine, Barge, Flexifloat 1 EM1010					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		

