



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 204 Const Calendar Day: 434 Date: 16-Nov-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 09-Dec-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower at 81 meters elevation, work on the tower crane, & work on the struts at 77 meters elevation. Crews started at 7:00 AM.

Augie, Casey, & Carlos had to work on the barge & on the W line rigging materials to the site for the struts, & for the erection tower, prepare the tower crane sections for erection, & work with the other crews in all areas. Crews started at 7:15 AM.

Tony, Kevin, Michael, & Barry had to work on the outside, Obra, Pablo, Ryan E, Ryan N, & Jacob had to work inside the tower shafts. Crews had to work on the struts at 77 meters elevation. They had to install the remaining temporary bolts & pretension them. Crews started at 7:10 AM. Tony, Kevin, Barry, & Michael They were done at 12:00 PM.

In the afternoon, crews (Casey & Augie joined them at 12:40 PM.) had to remove the adjustment lugs on the top of the tower shafts (Total 16 lugs), set the top facade plates, pull out of the site the excess materials, set the grating & hand rails for the permanent platform above the cross members. Crews started at 12:40 PM. They were done at 2:10 PM.

After that, Tony, Kevin, Carlos, Casey, & Augie had to work on the erection tower. Crews had to set the center section of the working platform at 81 meters.

Nick flew the center piece to the site at 2:20 PM. Crews had to set 2 fall chains on the East side of the platform to secure the East end & secure the West end with few bolts. Crews started at 2:30 PM. They were done at 3:00 PM.

Then, crews had to set the East cross member. Crews had hard time fitting the beam

Pablo, & Ryan N. had to install & pretension the remaining bolts on the West connection of the center platform. Crews started at 3:30 PM. They were done at 5:15 PM.

Obra, Barry, Michael, Jacob, & Ryan E, were done bolting the East struts at 5:00 PM. All crews had to wrap up their tools & equipment. They left at 5:20 PM.

Alex Blanco had to prepare the 50 millimeters bolts for the tower crane installation. He had to clean & lubricate the bolts for 8 sections. He started at 7:30 AM. He was done at 5:00 PM.

Mathew Greer, & Kevin Karber had to work on the landing platform on the South side of the East & South tower shafts. Crews had to snug & pretension the bolts. Crews started at 12:45 PM. they were done at 3:30 PM.

After that, crews joined the other crews on the erection tower East cross member. They had to



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 204 Date: 16-Nov-2010 Tuesday

install , & snug the bolts on the North connection . Crews were done at 5:10 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

