



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 209 Const Calendar Day: 441 Date: 23-Nov-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 09-Dec-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Sunny

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower, & work on the working platform at 112 meters, work on the stair case from 100 to 112 meters elevation, & work on the high tension rods sleeves. Crews started at 7:00 AM.

Augie, & Casey had to work on the W line rigging materials to the site. & work with the other crews in all areas.

Obra, Barry, Michael, Pablo, & Ryan had to work on the working platform at 81 meters elevation. Crews had to set the remaining gratings, & set the last 2 supporting beams. Crews started at 7:10 AM. They were done at 4:00 PM.

After that, crews had to work on house keeping, & work with the other crews on bolting the erection tower connections at 97 & 112 meters elevation.

Carlos, Jacob, Kevin, Jaime, Jeffery, & Tony had to work on the working platform at 112 meters elevation. Crews had to erect the North, South, & East beams. Crews started at 7:15 AM. They were done at 10:00 AM.

After that, crews had to set the stair case from 100 to 112 meters elevations. They started on the 1st section of the stair case at 10:30 AM. 3 section were set in place. Crews were done at 12:00 PM.

In the afternoon, crews had to install the remaining bolts at 112 meters elevation, snug & pretension them. Crews were done at 5:00 PM. They had to wrap up their tools & equipment. Tower crews left at 5:20 PM.

Earl, Darcel, Enrique, & Ian came to the site at 9:00 AM. Crews had to work on the stair case from 100 to 112 meters elevation. They had to weld brackets on the temporary tower & connect them to the stair case. Crews had to prepare the welding machines, reroute the power lines. Crews were done at 10:30 AM.

Earl & Darcel started to weld after setting the 1st section at 10:40 AM. Crews were done at 5:00 PM. They had to wrap up their tools & equipment. They left at 5:20 PM.. Enrique left at 12:00 PM.

Rick, Carlos G. & Carlos M. came to the site at 2:00 PM. Crews had to dewater the high tension rod sleeves. they had to prepare their equipment, run the hoses inside the sleeves & dewater 8 sleeves on the West tower shaft. Crews started to dewater at 2:45 PM. Carlos G. & Carlos M. left at 3:20 PM. Rick was done at 4:20 PM. He left at 4:30 PM.

John, Mathew & Kevin continued to work on the 9 meters diaphragm. Crews had to install 16 millimeters bolts on the diaphragm & the 4 shafts.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 209    **Date:** 23-Nov-2010    **Tuesday**

Ryan had to install 24 millimeters bolts around the shafts openings . Crews were done at 5:00 PM. They had to wrap up their tools & equipment . Crews left at 5:20 PM. Check Ae reports for employees morning hours & activities .

**04-0120F4    Bid Item: 053    T-L01-JSS.053    Tower Lift 01 Jacking System and Shims**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4    Bid Item: 053    T-L02-STW.053    Tower Lift 02 Strut West Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

| Trade  | Class | Name              | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute                  |
|--|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV |       |                   |        |        |        |       |         |                          |
| Ironworker                                     | APP   | PABLO RAMIREZ     | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | AUGIE SOLIS       | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | BARRY ROTHMAN     | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | FOR   | CARLOS VALVERDE   | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | JACOB MECHE       | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | JAIME BARRAGAN    | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | JEFFERY STEWART   | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | KEVIN RATCLIFF    | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | MICHAEL BALWINSKI | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | ANTHONY COSTA     | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | FOR   | OBRA PAULK        | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Semi-Skilled Laborer                           | FOR   | RIGOBERTO CAMPOS  | 1.50   | 1.00   | 0.00   | 2.50  |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | RYAN NASH         | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | CASEY LUX         | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | DARCEL JACKSON    | 6.00   | 2.00   | 0.00   | 8.00  |         | <input type="checkbox"/> |
| Ironworker                                     | FOR   | EARL CLAYBORN     | 6.00   | 2.00   | 0.00   | 8.00  |         | <input type="checkbox"/> |
| Ironworker                                     | FOR   | ENRIQUE ROBLES    | 3.00   | 0.00   | 0.00   | 3.00  |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | IAN MURPHY        | 6.00   | 2.00   | 0.00   | 8.00  |         | <input type="checkbox"/> |
| Semi-Skilled Laborer                           | JNM   | CARLOS MONTEJANO  | 1.50   | 0.00   | 0.00   | 1.50  |         | <input type="checkbox"/> |
| Semi-Skilled Laborer                           | JNM   | CARLOS GARCIA     | 1.50   | 0.00   | 0.00   | 1.50  |         | <input type="checkbox"/> |
| Operator                                       | OTH   | NICOLAUS SHAFER   | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |

**Equipment**

| Equipment ID                                   | Description                        | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute                  |
|--|------------------------------------|--------|--------|--------|--------|----------------|---------|--------------------------|
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV |                                    |        |        |        |        |                |         |                          |
| 002083   | WELDING MACHINE, MILLER 250 AMP    | 8.00   | 0.00   | 0.00   | 0.00   | No             |         | <input type="checkbox"/> |
| 002082   | WELDING MACHINE, MILLER 250 AMP    | 8.00   | 0.00   | 0.00   | 0.00   | No             |         | <input type="checkbox"/> |
| *E0090562                                      | TOWER CRANE                        | 8.00   | 2.00   | 0.00   | 0.00   | No             |         | <input type="checkbox"/> |
| 743  | Marine, Barge, Flexifloat 1 EM1010 | 8.00   | 2.00   | 0.00   | 0.00   | No             |         | <input type="checkbox"/> |

