



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 218 Const Calendar Day: 441 Date: 23-Nov-2010 Tuesday
 Inspector Name: Wilcox, Jason Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 06:30 am 05:30 pm Break: 00:30 Over Time: 02:30

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 30-Jan-14 Status: Approved

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

General Comments

OFFICE WORK:

- Generate response to RFI-2289 Edge Plate Misalignment
- Punchlist review
- 0800 hrs Staff Meeting

FIELD WORK:

Thanh Le and David Bradd are out of the office today.

W-LINE:

- Bolt testing at Counterweight, CW18. While testing the bolts that attach the CW to the OBG , on the inside of the OBG there were 6 bolts that were freshly installed for the Suspender Brackets at PP20. These were tested as well, (RC# DHGM240035; M24x100).
- 7W/8W South Side Panel welding lower third.
- 8W/9W welding on the North and South ends of the Bottom Plate , near the Longitudinal Diaphragms. Seal weld is already in at this location.
- Welding of the first Lifting Lug holes.

E-LINE:

- Bolt installation at the CB12/9E connection.
- 7E/8E has Type 2 & 10 stiffener welding on the underside of the Top Deck on the North side .
- 8E/9E Bottom Plate cover weld preparation/grinding.
- Continual welding of the Lifting Lug holes and the Access holes , (“watermelon holes”).

Accrued 2.5 hours of overtime covering the Contractor's hours.