



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:45 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 217 Const Calendar Day: 455 Date: 07-Dec-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Dec-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the working platform at 112 meters elevation , & erect the gantry I beams . Crews started at 7:00 AM.

Earl , Ian , Eric , Salvador , Roberto , Todd & Paul Farlini had to work on the working platform at 112 meters elevation . Crews had to weld splice plates between the erection tower & the bracing beams for the platform . They had to prepare their tools & equipment , reroute the power lines , grind & clean the welding locations . Crews started at 7:30 AM. They were done at 8:30 AM. They started to weld at 8:40 AM.

In addition to that , crews had to weld holding brackets , & hand rails . They were done at 5:00 PM. Crews had to wrap up their tools & equipment . Earl & Ian left at 11:00 AM. All other crews left at 5:20 PM.

Froylan had to work on the stair case . He had to build an access from the stair case to the working platform at 112 meters . Froylan had to prepare his tools , equipment , & bring materials to the site , & build the access . He started at 8:00 AM. He was done at 3:30 PM.

Obra , Barry , Michael , Pablo , & Ryan had to work on the working platform at 112 meters elevation . Crews had to set the remaining sections of the gratings , ran life lines , work with the welders , install floats for the welders to weld the gantry I beams bearing pads , & remove the excess floats . Crews started at 7:10 AM.

In addition to that , crews had to work with the other crews on setting the gantry I beams , install bolts & pretension them . Crews were done at 5:10 PM.

Augie , & Casey had to work on the barge & on the W line rigging materials to the site , & they had to work with the other crews in all areas .

Carlos , Tony , Jacob , Jeffery , Jaime & Ryan had to work on the gantry I beams & accessories installations . Crews had to set the South bearing pads for the gantry supporting beams . They started at 7:15 AM. Crews were done at 8:30 AM.

Nicolaus flew the North I beam to the site at 9:25 AM. Crews had to set the beam in place & release the crane . They were done at 10:00 AM.

After that , crews had to set the South I beam . They started to hook the South I beam at 10:25 AM. The I beam was set in place & the crane was released at 11:50 AM.

In the afternoon , crews had to set the East , West cat walks , & the East cross beam for the gantry . They started at 12:50 PM. Crews were done at 3:35 PM.

Then , crews had to work on house keeping , flying materials & equipment in & out of the site . They started at 4:00 PM. Crews were done at 5:10 PM. Tower crews left at 5:20 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 217 **Date:** 07-Dec-2010 **Tuesday**

ABF surveyors had to survey the top of the gantry I beams .

Façade bolting crews continued to work on the South side façade plates. Crews had to install the permanent bolts . They were done at 4:00 PM.

Then , crews started on the West side façade . They started at 4:10 PM. Crews were done at 5:10 PM. They left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2084	WELDING MACHINE, MILLER 250 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
002083	WELDING MACHINE, MILLER 250 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
002082	WELDING MACHINE, MILLER 250 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

